



## Department of Transportation

### ORANGE CONE LIST - TEC/Maintenance Resurfacing

### Calendar Year 2023



Total Lane Miles Completed 2023 - <b>TEC</b>	<b>18.7</b>	Total Lane Miles Completed 2023 - <b>Maintenance</b>	<b>13.4</b>
Total Cost of Construction 2023 - <b>TEC</b>	<b>\$11,210,000</b>	Total Cost of Construction 2023 - <b>Maintenance</b>	<b>\$4,246,116</b>
Total Lane Miles Under Construction 2023 - <b>TEC</b>	<b>37.9</b>	Total Lane Miles Under Construction 2023 - <b>Maintenance</b>	<b>14.0</b>

Goals	Progress LM Complete	% LM Complete
Total Lane Miles Completed 2023 - <b>TEC</b>	18.7	49%
Total Lane Miles Completed 2023 - <b>Maintenance</b>	13.4	96%

**Key**

- 2023 Completed Locations
- 2023 Sites Under Construction
- 2023 Planned Construction
- Location on Hold

Updated: Nov 1 2023

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
22	TEC	Harford Road	Northern Parkway	6700	City Line	7600	REHAB - LOC	\$1,151,000	Under Construction	95%		3	45	4.2	TR22010	1	
22	TEC	St Lo Drive	Harford Rd	2800	Sinclair Lane	2100	REHAB - LOC	\$680,000	Completed	100%	08/18/23	14	45	2.5	TR22010	1	
22	TEC	Windsor Mill Road	Wheatley Dr	4800	Monticello Rd	4100	REHAB - LOC	\$690,000	Completed	100%	08/15/23	6 & 8	41	2.4	TR22011	2	
22	TEC	Gwynns Falls Pkwy	Longwood St	3000	Garrison Blvd	3400	REHAB - LOC	\$700,000	Under Construction	70%		7	40 & 41	2.5	TR22011	2	
22	TEC	Milford Ave	Liberty Heights Ave	3600	Post Road	3600	REHAB - LOC	\$428,000	Under Construction	20%		5	41	0.4	TR22011	2	
22	TEC	Madison Ave	Dolphin St	1200	McMechen St	1500	REHAB - LOC	\$325,000	Completed	100%	08/24/23	11	40	1.2	TR22012	3	
22	TEC	Preston St	McCulloh St	400	Eutaw St	400	REHAB - LOC	\$138,000	Completed	100%	08/24/23	11	40	0.5	TR22012	3	
22	TEC	Warwick Ave	Edmondson Ave	400	Lexington St	200	REHAB - LOC	\$335,000	Completed	100%	08/23/23	9	40	1.3	TR22012	3	
22	TEC	9th St	Chesapeake Ave.	3400	Patapsco Ave	3500	REHAB - LOC	\$241,000	Completed	100%	08/14/23	10	46	0.9	TR22012	3	
22	TEC	Hanover St	Hanover Bridge	2800	Waterview Ave	2800	REHAB - LOC	\$243,000	Completed	100%	04/30/23	10	46	0.9	TR22012	3	
22	TEC	W Lexington St	Schroeder St	1000	Carey St	1200	REHAB - LOC	\$276,000	Completed	100%	08/18/23	9	40	1.0	TR22012	3	
22	TEC	Brooklyn Ave	8th St	3700	Audrey Ave	3900	REHAB - LOC	\$270,000	Completed	100%	08/21/23	10	46	1.0	TR22012	3	
22	TEC	Boston St	S Clinton St	3200	Kenwood Ave	2800	REHAB - LOC	\$793,000	Completed	100%	08/27/23	1	46	3.0	TR22013	4	
22	TEC	Preston St	Milton Ave	2400	Broadway	1700	REHAB - LOC	\$630,000	Under Construction	100%	09/27/23	12 & 13	45	2.5	TR22013	4	
22	TEC	Patterson Park Ave	Biddle St	1100	Madison St	800	REHAB - LOC	\$390,000	Completed	100%	08/17/23	13	45	1.5	TR22013	4	
23	TEC	E 25th Street	Kirk Ave	800	Harford Rd	1300	REHAB - LOC	\$650,000	Planned	0%		12 & 14	43A & 45	1.9		1	
23	TEC	St Dunstons Rd	N Charles St	100	Purlington Way	200	REHAB - LOC	\$270,000	Planned	0%		4	41	0.8		1	
23	TEC	Greenspring Ave	Coldspring Ln	4200	Druid Park Dr	3500	REHAB - LOC	\$900,000	Under Construction	0%		6 & 7	40 & 41	3.4		2	
23	TEC	Dukeland St	Wilmarco Ave	1100	Wilkens Ave	1000	REHAB - LOC	\$400,000	Planned	0%		9 & 10	40	1.3		3	
23	TEC	Georgetown Rd	Caton Ave	3200	Desoto Rd	2700	REHAB - LOC	\$600,000	Planned	0%		10	40	1.8		3	
23	TEC	Boston St	Kenwood Ave	2700	Leakin St	2300	REHAB - LOC	\$1,100,000	Planned	0%		1	46	2.9		4	
23	MAINTENANCE	N East Ave	E. Fairmont Ave.	100	Fayette St.	100	RESURF - IN-HOUSE	\$85,500	Completed	100%	06/24/23	1	46	0.57		4	
23	MAINTENANCE	N Belnord Ave	Fairmont Ave	100	Fayette St.	100	RESURF - IN-HOUSE	\$55,500	Completed	100%	06/26/23	1	46	0.37		4	

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
23	MAINTENANCE	S Highland Ave	Dillon St	800	Fait Ave	900	RESURF - IN-HOUSE	\$67,500	Completed	100%	06/28/23	1	46	0.45		4	
23	MAINTENANCE	Cedella Ave	Antanna Ave	5400	Frankford Ave	5500	RESURF - IN-HOUSE	\$60,000	Completed	100%	04/18/23	2	45	0.40		2	
23	MAINTENANCE	Mannasota Ave.	Furley Ave.	4600	St. Thomas Ave.	4600	RESURF - IN-HOUSE	\$30,000	Completed	100%	05/15/23	2	45	0.20		4	
23	MAINTENANCE	Findlay Rd.	St. Thomas Ave.	4600	Moravia Rd.	4600	RESURF - IN-HOUSE	\$49,500	Completed	100%	05/17/23	2	45	0.33		4	
23	MAINTENANCE	Plymouth Rd	Hamilton Ave	5500	Roselawn Ave	5500	RESURF - IN-HOUSE	\$25,500	Completed	100%	06/08/23	3	45	0.17		1	
23	MAINTENANCE	Halycon Ave	Morello Rd	2700	Elsrode Ave	2800	RESURF - IN-HOUSE	\$39,000	Completed	100%	05/31/23	3	45	0.26		1	
23	MAINTENANCE	Ailsa Ave	Morello Rd	2700	West of Harford Rd	2800	RESURF - IN-HOUSE	\$42,000	Completed	100%	06/09/23	3	45	0.28		1	
23	MAINTENANCE	Leith Walk	Ramblewood Ave	5700	Belvedere Ave	5700	RESURF - IN-HOUSE	\$70,500	Completed	100%	06/10/23	4	43A	0.47		1	
23	MAINTENANCE	Ready Ave	E. Lake Ave	6100	Cedarcroft Rd	6100	RESURF - IN-HOUSE	\$99,000	Completed	100%	06/14/23	4	43A	0.66		1	
23	MAINTENANCE	Cedarcroft Ave	Ready Ave	600	Yorkshire Dr	700	RESURF - IN-HOUSE	\$84,000	Completed	100%	06/21/23	4	43A	0.56		2	
23	MAINTENANCE	Chrysler Ave.	Parkveiw Ave.	5600	Bowers Ave.	5600	RESURF - IN-HOUSE	\$52,500	Completed	100%	04/07/23	5	41	0.35		2	
23	MAINTENANCE	Wallis Ave	Bancroft Rd	6600	Clarks Ln	6600	RESURF - IN-HOUSE	\$15,000	Completed	100%	07/29/23	5	41	0.10		2	
23	MAINTENANCE	Glengyle Ave	West of Williamson Ave	3800	Surrey Dr	3900	RESURF - IN-HOUSE	\$60,000	Completed	100%	09/18/23	5	41	0.40		2	
23	MAINTENANCE	Eldorado Ave.	W. Coldspring Ln.	3900	Belle Ave.	4000	RESURF - IN-HOUSE	\$45,000	Completed	100%	07/07/23	6	41	0.30		2	
23	MAINTENANCE	Greenspring Ave	Cylburn Ave	5000	Northern Pkwy	5000	RESURF - IN-HOUSE	\$159,000	Completed	100%	05/03/23	6	41	1.06		2	
23	MAINTENANCE	Sequoia Ave	Denison Rd	3400	Cedardale Rd	3500	RESURF - IN-HOUSE	\$48,000	Completed	100%	07/11/23	6	40 & 41	0.32		2	
23	MAINTENANCE	N. Ellamont Ave.	Peidmont Ave	2400	Gwynns Falls Pkwy	2500	RESURF - IN-HOUSE	\$16,500	Completed	100%	07/13/23	7	40	0.11		2	
23	MAINTENANCE	Mondawmin Ave	Hilton St.	3200	Ellamont Ave.	3200	RESURF - IN-HOUSE	\$15,000	On-Hold	0%		7	40	0.10		3	
23	MAINTENANCE	Peidmont Ave.	Hilton St.	3200	Ellamont Ave.	3200	RESURF - IN-HOUSE	\$55,500	Completed	100%	07/12/23	7	40	0.37		3	
23	MAINTENANCE	Brinkwood Rd	Winans Way	700	Glen Allen Dr	800	RESURF - IN-HOUSE	\$30,000	Completed	100%	07/18/23	8	41	0.20		3	
23	MAINTENANCE	Carleview Rd	Forest Park Ave	2800	Fairview Ave	2900	RESURF - IN-HOUSE	\$45,000	Completed	100%	07/21/23	8	41	0.30		2	
23	MAINTENANCE	Loudon Avenue	Old Frederick Road	100	Frederick Road	200	RESURF - IN-HOUSE	\$90,000	Completed	100%	07/28/23	8	41	0.60		3	
23	MAINTENANCE	Ellicott Dr.	N. Longwood St.	1000	Mosher St.	1100	RESURF - IN-HOUSE	\$60,000	Completed	100%	08/01/23	9	40	0.40		3	
23	MAINTENANCE	N Calverton Rd	Franklin/Mulberry St	200	Dead End	200	RESURF - IN-HOUSE	\$105,000	Completed	100%	05/09/23	9	40	0.70		3	
23	MAINTENANCE	N Pulaski St	Edmondson Ave	600	W Lanvale St	700	RESURF - IN-HOUSE	\$81,000	Completed	100%	08/03/23	9	40	0.54		3	
23	MAINTENANCE	Maudlin Ave	Letita Ave	2800	Casadel Ave	2800	RESURF - IN-HOUSE	\$27,000	Completed	100%	08/03/23	10	40	0.18		3	
23	MAINTENANCE	Seamon Ave.	Seabury Rd.	2500	Cherry Hill Rd.	2800	RESURF - IN-HOUSE	\$36,000	Completed	100%	08/09/23	10	46	0.24		2	
23	MAINTENANCE	S. Paca St.	Hollings Ferry Rd	2400	Harman Ave.	2500	RESURF - IN-HOUSE	\$75,000	On-Hold	0%		10	46	0.50		3	
23	MAINTENANCE	Presstman St.	Eutaw Pl.	300	Madison Ave	300	RESURF - IN-HOUSE	\$33,000	Completed	100%	08/14/23	11	40	0.22		3	
23	MAINTENANCE	W West St	Charles St	Unit	Hanover St	100	RESURF - IN-HOUSE	\$15,000	Completed	100%	08/18/23	11	46	0.10		2	
23	MAINTENANCE	Bolton Street	McMechen St	1600	Laurens St	1600	RESURF - IN-HOUSE	\$15,000	Completed	100%	08/16/23	11	40	0.10		3	
23	MAINTENANCE	E Eager St	Bond St	1600	Broadway	1600	RESURF - IN-HOUSE	\$30,000	Completed	100%	08/19/23	12	45	0.20		1	
23	MAINTENANCE	Ashland Ave	Caroline St	1400	Spring Ave	1400	RESURF - IN-HOUSE	\$15,000	Completed	100%	08/21/23	12	45	0.10		1	
23	MAINTENANCE	Bonaparte Ave	Kirk Ave	800	Garrett Ave	900	RESURF - IN-HOUSE	\$31,500	Completed	100%	08/30/23	12	43A	0.21		4	
23	MAINTENANCE	N. Curley St.	Biddle St.	1200	Preston St.	1200	RESURF - IN-HOUSE	\$15,000	Completed	100%	09/15/23	13	45	0.10		4	
23	MAINTENANCE	N. Kenwood Ave.	Hoffman St.	1300	Preston St.	1300	RESURF - IN-HOUSE	\$34,500	Completed	100%	08/26/23	13	45	0.23		4	
23	MAINTENANCE	N. Rose St	Preston St.	1300	Hoffman St.	1300	RESURF - IN-HOUSE	\$34,500	Completed	100%	08/24/23	13	45	0.23		4	
23	MAINTENANCE	E. 32nd St.	Calvert	200	Guilford Ave.	200	RESURF - IN-HOUSE	\$28,500	Completed	100%	09/13/23	14	43A	0.19		1	
23	MAINTENANCE	Kennewick Rd.	Ridgefield Rd.	1500	Tivoly Ave.	1500	RESURF - IN-HOUSE	\$36,000	Completed	100%	09/13/23	14	43A	0.24		1	
23	MAINTENANCE	Chilton St	The Alameda	1600	Hillen Rd	1800	RESURF - IN-HOUSE	\$88,500	Completed	100%	09/26/23	14	43A & 45	0.59		1	