



Department of Transportation

ORANGE CONE LIST - TEC/Maintenance Resurfacing

Calendar Year 2019



Total Lane Miles Completed 2019 - TEC	0.0	Total Lane Miles Completed - Maintenance	0.0										
Total Cost of Construction 2018 - TEC	\$12,051,000	Total Cost of Construction 2018 - Maintenance	\$1,913,000										
Total Lane Miles under Construction 2018 - TEC	40.5	Total Lane Miles under Construction 2018 - Maintenance	15.6										
Total Cost of Construction 2019 - TEC	\$7,264,900	Total Cost of Construction 2019 - Maintenance	\$4,079,000										
Total Lane Miles Under Construction in 2019 - TEC	28.4	Remaining LM To Be Under Construction in 2019 - Maintenance	34.3										
<table border="1" style="margin: auto; border-collapse: collapse;"> <tr> <th colspan="2" style="text-align: left;">Key</th> </tr> <tr> <td style="width: 15px; height: 10px; background-color: green; border: 1px solid black;"></td> <td>Completed Locations</td> </tr> <tr> <td style="width: 15px; height: 10px; background-color: yellow; border: 1px solid black;"></td> <td>2018 Sites Under Construction</td> </tr> <tr> <td style="width: 15px; height: 10px; background-color: red; border: 1px solid black;"></td> <td>2019 Sites Under Constructed</td> </tr> <tr> <td style="width: 15px; height: 10px; background-color: lightblue; border: 1px solid black;"></td> <td>Location on Hold</td> </tr> </table>				Key			Completed Locations		2018 Sites Under Construction		2019 Sites Under Constructed		Location on Hold
Key													
	Completed Locations												
	2018 Sites Under Construction												
	2019 Sites Under Constructed												
	Location on Hold												
Total Lane Miles under Construction 2018 - TEC/Maintenance	56.1												
Total Cost of Construction 2018 - TEC/Maintenance	\$13,964,000												
Total Lane Miles Under Construction in 2019 - TEC/Maintenance	62.7												
Total Cost of Construction 2019 - TEC/Maintenance	\$11,343,900												

CitiStat Goals		Progress LM Complete	% LM Complete
Total Lane Miles programed in 2018 to be completed 2019 - TEC	40.5	33.2	82%
Total Lane Miles programed in 2018 to be completed 2019 - Maintenance	15.6	8.3	53%
Total Lane Miles programed in 2019 to be completed 2019 - TEC	28.4	4.7	17%
Total Lane Miles programed in 2019 to be completed 2019 - Maintenance	34.3	16.4	48%
Total Lane Miles to be completed 2019 - TEC/Maintenance		118.8	62.6
			53%

Updated: 7/29/2019

FY	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	PM	CPS	CD	LD	Lane Miles	Contract No.	Sector	Remarks
TEC																	
17	*Travel Plaza Intersection CHANGE	Boston St	5700	Interstate Ave		REHAB - LOC	\$500,000	Completed	100%	Uttam	Emmanuel	1	46	0.5	TR17018	4	
17	28th St	St. Paul St	200	Greenmount Ave	400	REHAB - LOC	\$351,000	July 2019	100%	Kevin	Derek	12	43	1.2	TR17015	1	
18	E. Lombard St.	Bayview Blvd.	5000	Kane St.	7000	REHAB - LOC	\$910,000	June 2019	100%	Jasso	Emmanuel	1	46	4.6	TR18009	4	
18	*Sinclair Lane	Moravia Rd.	5000	Frankford Ave.	5400	REHAB - LOC	\$660,000	Completed	100%	Kevin	Derek	2	45	2.7	TR18006	1	
18	Charles St.	Homeland Ave.	4900	Coldspring Lane	4500	REHAB - LOC	\$490,000	July 2019	100%	Kevin	Derek	4	41,43	2.0	TR18006	1	
18	Coldspring Lane	St. Georges Ave.	900	York Rd	500	REHAB - LOC	\$300,000	Aug 2019	35%	Kevin	Derek	4	43	1.2	TR18006	1	
18	Loch Raven Blvd.	Northern Parkway	6100	The City Line	6500	REHAB - LOC	\$480,000	June 2019	100%	Kevin	Derek	4	43	1.9	TR18006	1	
18	Liberty Heights Ave.	Eldorado Ave.	4400	Northern Parkway	5800	REHAB - LOC	\$980,000	June 2019	95%	Uttam	Derek	5	41	3.9	TR18007	2	
18	W. Lake Ave	Roland Ave	800	Charles St.	100	REHAB - LOC	\$360,000	July 2019	0%	Uttam	Derek	5	41	1.4	TR18007	2	
18	Dorithan Rd.	Bareva Rd.	3400	Hilton Rd/Wabash Ave.	3300	REHAB - LOC	\$220,000	May 2019	100%	Uttam	Derek	6	40, 41	0.9	TR18007	2	
18	*N. Franklinton Rd.	Winans Way	4600	The City Line	5100	REHAB - LOC	\$545,000	Completed	100%	Uttam	Emmanuel	8	41	2.2	TR18008	3	
18	Benson Ave.	S Caton Ave.	3300	The City Line	3900	REHAB - LOC	\$505,000	June 2019	95%	Uttam	Emmanuel	10	40	2.1	TR18008	3	
18	Marbourne Ave.	Mardel Ave.	2300	Mallview Rd.	2800	REHAB - LOC	\$535,000	May 2019	95%	Uttam	Emmanuel	10	46	2.2	TR18008	3	
18	Monroe St.	Railway Bridge	700	Washington Blvd.	1200	REHAB - LOC	\$340,000	Completed	100%	Uttam	Emmanuel	10	40	1.4	TR18008	3	
18	*N High St.	Hillen St	500	Fallsway	600	REHAB - LOC	\$115,000	May 2019	100%	Jasso	Emmanuel	12	46	0.4	TR18009	4	
18	President St.	Fayette St.	100	Fleet St.	700	REHAB - LOC	\$900,000	July 2019	25%	Jasso	Emmanuel	1 & 12	46	3.8	TR18009	4	
18	Coldspring Lane	Charles St.	100	Schenley Rd.	500	REHAB - LOC	\$360,000	July 2019	25%	Uttam	Derek	6 & 14	41	1.4	TR18007	2	
18	Franklin St	MLK Blvd	700	Edmondson Ave	2800	REHAB - FED	\$3,500,000	Sept 2019	100%	Uttam	Kenny	9,11	40,44	6.8	TR16303	3	
19	Cedonia Ave	Radecke Ave	5400	Hamilton Ave	5600	REHAB - LOC	\$550,000	Aug 2019	10%	Kevin	TBD	2	45	2.2	TR-19011	1	
19	Walther Ave	Frankford Ave	5300	Walther Ave	5400	REHAB - LOC	\$40,000	Nov 2019	0%	Kevin	TBD	2	45	0.1	TR-19011	1	
19	Parkside Dr	Walther Ave	3100	Belair Rd	4000	REHAB - LOC	\$480,000	Sept 2019	35%	Kevin	TBD	3	45	1.7	TR-19011	1	
19	Richard Ave	Southern Ave	4800	Dead End	4900	REHAB - LOC	\$70,000	Oct 2019	0%	Kevin	TBD	3	45	0.3	TR-19011	1	
19	Ross Dr	Lerch Ave	5000	Dead End	4900	REHAB - LOC	\$80,000	Nov 2019	0%	Kevin	TBD	3	45	0.3	TR-19011	1	

FY	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	PM	CPS	CD	LD	Lane Miles	Contract No.	Sector	Remarks
19	The Alameda	Belvedere Ave	5600	Woodbourne Ave	1200	REHAB - LOC	\$610,000	Aug 2019	0%	Kevin	TBD	4	43	2.3	TR-19011	1	
19	Belle Ave	Eldorado Ave	3700	Rogers Ave	5700	REHAB - LOC	\$415,000	July 2019	0%	Jasso	TBD	5	41	1.6	TR-19012	2	
19	Clarks Lane	Fallstaff Rd	3200	Western Run Dr	3300	REHAB - LOC	\$340,000	July 2019	0%	Jasso	TBD	5	41	1.3	TR-19012	2	
19	Gist Ave	Lewiston Ave	3900	W Rogers Ave	5500	REHAB - LOC	\$95,000	Oct 2019	0%	Jasso	TBD	5	41	0.4	TR-19012	2	
19	Jonquil Ave	W Rogers Ave	5500	Northern Parkway	5600	REHAB - LOC	\$55,000	Nov 2019	0%	Jasso	TBD	5	41	0.2	TR-19012	2	
19	Seven Mile Ln	Park Heights Ave	7200	City Line	3200	REHAB - LOC	\$250,000	Nov 2019	0%	Jasso	TBD	5	41	0.9	TR-19012	2	
19	Edgewood Ave	Garrison Blvd	3400	Liberty Heights Ave	3300	REHAB - LOC	\$280,000	Aug 2019	25%	Jasso	TBD	6	41	1.1	TR-19012	2	
19	Rosalind Ave	Laurel Ave	4700	Pimlico Rd	4700	REHAB - LOC	\$115,000	Nov 2019	0%	Jasso	TBD	6	41	0.4	TR-19012	2	
19	Woodland Ave	Laurel Ave	4700	Pimlico Rd	4700	REHAB - LOC	\$120,000	Nov 2019	0%	Jasso	TBD	6	41	0.5	TR-19012	2	
19	North Ave	Hilton St	3300	Edgewood St	3400	REHAB - LOC	\$210,000	Aug 2019	0%	Jasso	TBD	7	41	0.8	TR-19012	2	
19	Edmondson Ave	Bentalou St	2200	N Pulaski St	2100	REHAB - LOC	\$225,000	Aug 2019	35%	Uttam	TBD	9	44A	0.9	TR-19013	3	
19	Riggs Ave	Wheeler Ave	1100	Dead End	2200	REHAB - LOC	\$130,000	Nov 2019	5%	Uttam	TBD	9	40	0.5	TR-19013	3	
19	Frankfurst Ave	Shell Rd	1300	Hanover St	3200	REHAB - LOC	\$1,100,000	Sept 2019	100%	Jasso	TBD	10	46	4.7	TR-19014	4	
19	S Hanover St	Frankfurst Ave	3500	City Line	3900	REHAB - LOC	\$600,000	Nov 2019	0%	Uttam	TBD	10	46	2.8	TR-19013	3	
19	Charles St	Montgomery St	700	Conway St	100	REHAB - LOC	\$304,400	Nov 2019	0%	Uttam	TBD	11	46	1.2	TR-19013	3	
19	Greene St	Saratoga St	200	Baltimore St	100	REHAB - LOC	\$300,000	Sept 2019	0%	Uttam	TBD	11	40	1.0	TR-19013	3	
19	Lafayette St	Bentalou St	2200	Bridge	2100	REHAB - LOC	\$110,000	Oct 2019	25%	Uttam	TBD	11	40	0.5	TR-19013	3	
19	Lanvale St	Madison Ave	300	Eutaw Pl	200	REHAB - LOC	\$70,000	Nov 2019	0%	Uttam	TBD	11	40	0.3	TR-19013	3	
19	Montgomery St	Hanover St	200	Light St	100	REHAB - LOC	\$215,500	Oct 2019	0%	Jasso	TBD	11	46	0.8	TR-19014	4	
19	Biddle St	Milton St	1100	Wolfe St	1200	REHAB - LOC	\$500,000	Nov 2019	25%	Jasso	TBD	12 & 13	46	1.9	TR-19014	4	
Maintenance							\$19,315,900							68.9			
18	Arydale Ave.	Cold Spring La.	4100	Dolfield Ave.	4300	RESURF -In-house	\$63,353	Completed	100%	R. Branch		6	41	0.7		2	
18	Wenburn St.	Kloman St.	2900	Sidney Ave.	3000	RESURF -In-house	\$21,340	Completed	100%	R. Branch		10	46	0.2		3	
18	Brunt St.	Robert St.	1900	Bloom St.	2000	RESURF -In-house	\$35,000	Sch. April	0%	R. Branch		11	44	0.3		3	
18	Madison Ave.	Wilson St.	1700	Robert St.	1800	RESURF -In-house	\$44,424	Completed	100%	R. Branch		11	44	0.5		3	
18	Pitcher St.	Pennsylvania Ave.	600	Fremont Ave.	600	RESURF -In-house	\$50,000	Sch. Oct.	0%	R. Branch		11	44	0.4		3	
18	Wilson St.	Eutaw Pl.	100	Dead End @ 156 Wilson St	300	RESURF -In-house	\$88,419	Completed	100%	R. Branch		11	40-44	0.8		3	
18	Fernbank Ave.	Louise Ave.	6300	Pinewood Ave.	6400	RESURF -In-house	\$60,499	Completed	100%	R. Branch		3	43	0.5		1	
18	Walshire Ave.	Pioneer Dr.	2100	Plymouth Rd.	2100	RESURF -In-house	\$30,881	Completed	100%	R. Branch		3	43	0.3		1	
18	Churchwardens Rd.	Northern Pkwy.	100	Cul-de-sac	200	RESURF -In-house	\$82,793	Completed	100%	R. Branch		4	43	0.5		1	
18	Northwood Dr.	Northern Pkwy.	6100	Lake Ave.	6100	RESURF -In-house	\$32,505	Completed	100%	R. Branch		4	43	0.3		1	
18	Norwood Rd.	Highfield Rd.	4300	Northway	4300	RESURF -In-house	\$26,402	Completed	100%	R. Branch		4	43	0.2		1	
18	Winston Ave.	York Rd.	500	Craig Ave.	600	RESURF -In-house	\$56,232	Completed	100%	R. Branch		4	43	0.4		1	
18	Mohawk Ave.	Belle Ave.	3800	Dead end @ 3810	3800	RESURF -In-house	\$12,905	Completed	100%	R. Branch		5	41	0.1		2	
18	Hillman St.	Preston St.	1300	Hoffman St.	1300	RESURF -In-house	\$14,198	Completed	100%	R. Branch		12	45	0.1		4	
18	Homewood St.	Preston St.	1300	Hoffman St.	1300	RESURF -In-house	\$36,070	Completed	100%	R. Branch		12	45	0.3		4	
18	Bradford St. S.	Fleet St.	600	Foster St.	600	RESURF -In-house	\$13,735	Completed	100%	R. Branch		1	46	0.1		4	
18	Curley St. S.	Hudson St.	900	O'Donnell St.	1000	RESURF -In-house	\$36,426	Completed	100%	R. Branch		1	46	0.2		4	
18	Spring St. S.	Bank St.	400	Eastern Ave.	400	RESURF -In-house	\$10,581	Completed	100%	R. Branch		1	46	0.1		4	
18	Everall Ave.	Overlea Ave.	6718	6813 Everall Ave.	6813	RESURF -In-house	\$27,209	Completed	100%	R. Branch		2	45	0.1		1	
18	Fagley St.	Lombard St	100	Chestle Pl.	300	RESURF -In-house	\$38,524	Completed	100%	R. Branch		2	46	0.3		4	

FY	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	PM	CPS	CD	LD	Lane Miles	Contract No.	Sector	Remarks
18	Knell Ave.	Frankford Ave.	5400	Lasalle Ave.	5400	RESURF -In-house	\$22,543	Completed	100%	R. Branch		2	45	0.1		1	
18	Club Rd.	Elmhurst Rd.	300	Beechdale Rd.	300	RESURF -In-house	\$25,000	Completed	100%	R. Branch		6	41	0.2		2	
18	Elmhurst Rd.	Club Rd.	100	Cul-de-sac @ 109 Elmhurst R	100	RESURF -In-house	\$29,000	Completed	100%	R. Branch		6	41	0.3		2	
18	Saint Anns Ave.	25th St.	600	Homewood Ave.	600	RESURF -In-house	\$35,040	Completed	100%	R. Branch		12	43	0.2		1	
18	Bowers Ave.	Fernpark Ave.	3300	Westley Ave.	3300	RESURF -In-house	\$14,000	Completed	100%	R. Branch		8	41	0.1		2	
18	Belmont Ave.	Poplar Grove St.	2900	Longwood St.	2900	RESURF -In-house	\$30,000	Completed	0%	R. Branch		9	40	0.2		3	
18	Montford Ave. N.	McElderry St.	600	Monument St.	600	RESURF -In-house	\$28,738	Completed	100%	R. Branch		13	45	0.2		4	
18	Fillmore St.	Loch Raven Rd..	1100	Independence St.	1100	RESURF -In-house	\$25,000	Completed	100%	R. Branch		14	43	0.2		1	
18	Guilford Ave.	31st St.	3100	33rd St.	3200	RESURF -In-house	\$60,000	Completed	100%	R. Branch		14	43	0.5		1	
18	Upshire Rd.	Loch Raven Blvd.	1500	Tivoly Ave.	1500	RESURF -In-house	\$50,000	Completed	100%	R. Branch		14	43	0.4		1	
18	Rosedale St.	North Ave.	1900	Windsor Ave.	2100	RESURF -In-house	\$80,000	Sch. August	0%	R. Branch		7	40-41	0.7		2	
18	Windsor Ave.	Poplar Grove St.	2900	Rosedale St.	3000	RESURF -In-house	\$60,000	Sch. August	0%	R. Branch		7	40	0.5		2	
18	Windsor Ave.	Ellamont St.	3200	Denison Ave.	3300	RESURF -In-house	\$50,000	Sch. August	0%	R. Branch		7	41	0.4		2	
18	Hunting Pl.	Winans Way	700	Winans Way	700	RESURF -In-house	\$35,000	Sch. August	0%	R. Branch		8	41	0.3		3	UTILITY WORK
18	Kossuth St. N.	Caton Ave.	0	Hilton St.	100	RESURF -In-house	\$60,000	Sch. August	0%	R. Branch		8	44	0.5		3	
18	Roselawn Ave.	Pioneer Dr.	2100	Grindon Ave.	2200	RESURF -In-house	\$30,000	Sch. Sept.	0%	R. Branch		3	45	0.2		1	
18	Linwood Ave.	Daniels Ave.	3300	Dead End	3300	RESURF -In-house	\$2,000	Sch. Sept.	0%	R. Branch		3	45	0.1		1	
18	Pilgrim Ave.	Hamilton Ave.	5500	Corbin Rd.	5600	RESURF -In-house	\$70,000	Sch. Sept.	0%	R. Branch		3	43	0.6		1	
18	Laurelton Ave.	Hamilton Ave.	5500	Tramore Ave.	5600	RESURF -In-house	\$65,000	Sch. Sept.	0%	R. Branch		3	43	0.6		1	
18	Fairview Ave.	Granada Ave.	4300	Forest Glen Rd.	4600	RESURF -In-house	\$100,000	Sch. Oct.	0%	R. Branch		8	41	1.0		2	UTILITY WORK
18	Maple Park Ave.	Forest Park Ave.	5100	5100 Maple Park Ave.	5100	RESURF -In-house	\$15,000	Completed	100%	R. Branch		8	41	0.1		2	
18	Monastery Ave. N.	Caton Ave.	0	St Joseph St.	0	RESURF -In-house	\$50,000	Sch. Oct.	0%	R. Branch		8	41	0.4		3	UTILITY WORK
18	Holbrook St.	Preston St.	1300	Hoffman St.	1300	RESURF -In-house	\$10,157	Completed	100%	R. Branch		12	45	0.1		4	
18	Clifton Ave.	Longwood St.	3000	Hilton St.	3200	RESURF -In-house	\$70,000	Sch. Nov	0%	R. Branch		7	40-41	0.6		2	
18	Bruce St. N.	Lexington St.	200	Mulberry St.	300	RESURF -In-house	\$20,000	Sch. Nov	0%	R. Branch		9	44	0.2		3	
18	Chapel St. S.	Baltimore St.	0	Pratt St.	100	RESURF -In-house	\$18,000	Sch. Nov	0%	R. Branch		13	46	0.1		4	
19	Chrysler Ave.	Rogers Ave.	5300	Marmon Ave.	5300	RESURF -In-house	\$21,363	Completed	100%	R. Branch		5	41	0.2		2	
19	Randall St. W.	Hanover St.	100	Race St.	100	RESURF -In-house	\$32,447	Completed	100%	R. Branch		11	46	0.3		3	
19	Woodlawn Rd.	Northern Pkwy.	5500	Gilmays Rd.	5500	RESURF -In-house	\$24,464	Completed	100%	R. Branch		5	41	0.3		1	
19	Shelbanks	Woodview Rd.	1000	Giles Rd.	1000	RESURF -In-house	\$32,073	Completed	100%	R. Branch		10	46	0.3		3	
19	Seamon Ave.	Swale Ave.	3000	Reedbird Ave.	3000	RESURF -In-house	\$39,282	Completed	100%	R. Branch		10	46	0.4		3	
19	Nanticoke St.	Ostend St.	1100	Cross St.	1100	RESURF -In-house	\$44,820	Completed	100%	R. Branch		10	40	0.4		3	
19	Clarkson St.	Randall St.	1300	Ostend St.	1500	RESURF -In-house	\$47,585	Completed	100%	R. Branch		11	46	0.4		3	
19	Green Meadow Pkwy.	Pimlico Rd.	6300	Baythorne Rd.	6300	RESURF -InHouse	\$40,100	Completed	100%	R.Branch		5	41	0.4		2	
19	Clarinth Rd.	Reisterstown Rd.	3900	Gist Ave.	3900	RESURF -InHouse	\$41,596	Completed	100%	R.Branch		5	41	0.4		2	
19	St. Victor St.	Patapsco Ave.	3600	Jeffrey St.	3800	RESURF -In-house	\$75,225	Completed	100%	R. Branch		10	46	0.6		3	
19	Evergreen Ave.	Carter Ave.	3500	Winthrope Ave.	3500	RESURF -In-house	\$21,657	Completed	100%	R. Branch		3	45	0.2		1	
19	Winthrope Ave.	White Ave.	5800	Glenarm Ave.	5900	RESURF -In-house	\$54,825	Completed	100%	R. Branch		3	45	0.4		1	
19	Hampnett Ave.	Fleetwood Ave.	6600	Northern Pkwy	6600	RESURF -In-house	\$27,708	Completed	100%	R. Branch		3	45	0.2		1	
19	Elsrode Ave.	Fleetwood Ave.	6600	Northern Pkwy	6600	RESURF -In-house	\$24,374	Completed	100%	R. Branch		3	45	0.2		1	
19	Lincoln Ave.	Taney Ave.	6200	Shelleydale Dr.	6200	RESURF -In-house	\$41,181	Completed	100%	R. Branch		5	41	0.4		2	

FY	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	PM	CPS	CD	LD	Lane Miles	Contract No.	Sector	Remarks
19	Ensor St.	Oliver St.	1500	North Ave.	1800	RESURF -In-house	\$65,336	Completed	100%	R. Branch		12	45	0.5		4	
19	Northway	Milbrook Rd.	200	York Rd.	400	RESURF -In-house	\$90,881	Completed	100%	R. Branch		4	43	0.8		1	
19	Linwood Ave. N.	Biddle St.	1200	Preston St.	1200	RESURF -In-house	\$27,891	Completed	100%	R. Branch		13	45	0.2		4	
19	Summit Ave.	Depedene Rd.	5100	St. John Rd.	5200	RESURF -In-house	\$26,746	Completed	100%	R. Branch		6	41	0.2		2	
19	Kavon Ave.	Brendan St. (Alley)	3400	Pelham Ave.	3600	RESURF -In-house	\$19,828	Completed	100%	R. Branch		13	45	0.2		1	
19	Overlea Ave.	Cedonia Ave.	4000	4111 Overlea /County Line	4100	RESURF -In-house	\$34,257	Completed	100%	R. Branch		2	45	0.3		1	
19	Springwood Ave.	Marluth Ave.	4300	Cedonia Ave.	4300	RESURF -In-house	\$27,912	Completed	100%	R. Branch		2	45	0.2		1	
19	Mt. Pleasant St.	Highland Ave.	3400	Conkling St.	3500	RESURF -In-house	\$33,962	Completed	100%	R. Branch		1	46	0.3		4	
19	Cold Spring La. W.	Garrison Blvd.	4000	Granada Ave.	4000	RESURF -In-house	\$46,777	Completed	100%	R. Branch		6	41	0.3		2	
19	Federal St.	Caroline St.	1500	Bond St.	1500	RESURF -In-house	\$35,000	Sch. June	0%	R. Branch		12	45	0.3		4	UTILITY WORK
19	Claremont St.	Highland Ave.	3400	Grundy St.	3900	RESURF -In-house	\$99,927	Completed	100%	R. Branch		1 & 2	46	0.7		4	
19	Ridgecroft Rd.	Woodlea Ave.	3800	Remmell Ave.	4000	RESURF -In-house	\$100,741	Completed	100%	R. Branch		2	45	0.7		1	
19	Oakford Ave.	Arydale Ave.	3800	Grrison Blvd.	4000	RESURF -In-house	\$96,108	Completed	100%	R. Branch		6	41	0.8		2	
19	Collington Ave. N.	Hoffman St.	1400	Oliver St.	1400	RESURF -In-house	\$35,000	Completed	100%	R. Branch		13	45	0.3		4	
19	Doswell Ave.	Franklin St.	500	Edmondson Ave.	500	RESURF -In-house	\$40,000	Sch. July	0%	R. Branch		9	44	0.3		3	
19	Gillmor St. S.	Cole St.	400	Ramsay St.	400	RESURF -In-house	\$40,000	Sch. July	0%	R. Branch		9	40	0.3		3	
19	Cole St.	Wilkens Ave.	1800	Fulton Ave.	1800	RESURF -In-house	\$40,000	Sch. Oct.	0%	R. Branch		9	40	0.3		3	
19	Lakeside Ave.	Hillen Rd.	1700	Tivoly Ave.	1700	RESURF -In-house	\$50,000	Completed	100%	R. Branch		14	43	0.4		1	
19	Forest Hgts Ave.	Clifton Ave.	2000	Dead end @ 3209	2000	RESURF -In-house	\$55,000	Completed	100%	R. Branch		8	41	0.4		2	
19	Lanvale St. W.	Carrollton Ave.	1200	Calhoun St.	1300	RESURF -In-house	\$60,000	Completed	100%	R. Branch		9	40	0.5		3	
19	Chestnut Hill Ave.	Loch Raven Blvd.	1200	Ednor Rd.	1300	RESURF -In-house	\$60,000	Completed	100%	R. Branch		14	43	0.5		1	
19	Robinson St. N.	Pulaski Hwy.	300	Monument St.	600	RESURF -In-house	\$58,369	Completed	100%	R. Branch		13	45	0.6		4	
19	Clifton Ave.	Carmine Ave.	4800	Oaklawn Rd & Forest Pk. Av	5000	RESURF -In-house	\$85,000	Completed	100%	R. Branch		8	41	0.7		2	
19	Longwood St. St.	North Ave.	1800	Gwynns Falls Pkwy.	2300	RESURF -In-house	\$10,000	Sch. August	0%	R. Branch		7	40	0.9		2	
19	Baylis St. S.	Gough St.	300	Bank St.	300	RESURF -In-house	\$20,000	Sch. August	0%	R. Branch		1	46	0.1		4	
19	Bessemer Ave.	Broening Hwy.	6100	Charlotte Ave.	6200	RESURF -In-house	\$50,000	Sch. August	0%	R. Branch		1	46	0.4		4	
19	Brown Ave.	Elrino St.	6200	Pumphrey St.	6200	RESURF -In-house	\$50,000	Sch. August	0%	R. Branch		1	46	0.4		4	
19	Denison St.	Gwynns Falls Pkwy.	2400	Piedmont Ave.	2500	RESURF -In-house	\$50,000	Sch. August	0%	R. Branch		7	41	0.4		2	
19	Decker St. S.	Eastern Ave.	500	Fait Ave.	700	RESURF -In-house	\$65,000	Sch. August	0%	R. Branch		1	46	0.5		4	
19	Smallwood St. N.	Baker St.	1600	North Ave.	1800	RESURF -In-house	\$95,000	Sch. August	0%	R. Branch		7	40	0.8		3	
19	Lillyan Ave.	Glenarm Ave.	5900	Parkmont Ave.	5900	RESURF -In-house	\$20,000	Sch. Sept.	0%	R. Branch		2	45	0.2		1	
19	Lowndes Ave.	Argonne Dr.	3900	Wyanoke Ave.	3900	RESURF -In-house	\$20,000	Sch. Sept.	0%	R. Branch		4	43	0.1		4	
19	Garden Dr.	Wylie Ave.	4500	Sumter Ave.	4500	RESURF -In-house	\$20,000	Sch. Sept.	0%	R. Branch		6	41	0.1		2	
19	Sumter Ave.	Garden Dr./alley	3300	Homer Ave.	3300	RESURF -In-house	\$20,000	Sch. Sept.	0%	R. Branch		6	41	0.1		2	
19	Wilsby Ave.	Frisby St.	3900	Argonne Dr.	4000	RESURF -In-house	\$30,000	Sch. Sept.	0%	R. Branch		4	43	0.2		1	
19	Ridgewood Ave	Wabash Ave	3400	Dolfield Ave.	3500	RESURF -In-house	\$30,000	Sch. Sept.	0%	R. Branch		6	41	0.2		2	
19	Mary Ave.	Benton Heights Ave.	4100	Belair Rd.	4100	RESURF -In-house	\$40,000	Sch. Sept.	0%	R. Branch		2	45	0.3		1	
19	Bayonne St.	Winthrope Ave.	3600	Walther Ave.	3600	RESURF -In-house	\$40,000	Sch. Sept.	0%	R. Branch		3	45	0.3		1	
19	Wyanoke Ave.	Old York Rd.	600	Wilsby Ave.	600	RESURF -In-house	\$40,000	Sch. Sept.	0%	R. Branch		4	43	0.3		4	
19	Elmer Ave.	Oakmont Ave.	4900	Belvedere Ave.	5100	RESURF -In-house	\$40,000	Sch. Sept.	0%	R. Branch		6	41	0.3		2	
19	Parkmont Ave.	Fairwood Ave.	3800	Belle Vista Ave.	3800	RESURF -In-house	\$50,000	Sch. Sept.	0%	R. Branch		2	45	0.4		1	

FY	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	PM	CPS	CD	LD	Lane Miles	Contract No.	Sector	Remarks
19	Wylie Ave.	Park Heights Ave.	3200	Reisterstown Rd.	3200	RESURF -In-house	\$50,000	Sch. Sept.	0%	R. Branch		6	41	0.4		2	
19	Beauford Ave.	Manchester Ave	4900	Belvedere Ave.	5100	RESURF -In-house	\$60,000	Sch. Sept.	0%	R. Branch		6	41	0.5		2	
19	Lake Ave.	Lenton St.	800	Chinquapin Pkwy.	1000	RESURF -In-house	\$123,859	Completed	100%	R. Branch		4	43	1.1		1	
19	Spring St.	Federal St.	1600	Lafayette Ave.	1700	RESURF -In-house	\$20,000	Sch. Oct.	0%	R. Branch		12	45	0.2		4	
19	20th St. E.	Wolfe St.	1900	Washington St.	1900	RESURF -In-house	\$20,000	Sch. Oct.	0%	R. Branch		12	45	0.1		1	
19	Woodbine Ave.	Gwynn Oak Ave.	3500	Liberty Hgts Ave.	3500	RESURF -In-house	\$25,000	Sch. Oct.	0%	R. Branch		8	41	0.2		2	
19	Cliftview Ave.	Harford Rd.	1200	Aikens St.	1300	RESURF -In-house	\$25,000	Sch. Oct.	0%	R. Branch		12	45	0.2		1	
19	Hampshire Ave.	Howard Park Ave	5000	Milford Ave.	5000	RESURF -In-house	\$30,000	Sch. Oct.	0%	R. Branch		8	41	0.2		2	
19	Wildwood Pkwy.	Franklin St.	500	Edmondson Ave.	500	RESURF -In-house	\$30,000	Sch. Oct.	0%	R. Branch		8	41	0.2		3	
19	Homewood St.	Eager St.	1000	Chase St.	1000	RESURF -In-house	\$35,000	Sch. Oct.	0%	R. Branch		12	45-46	0.3		4	
19	Bosworth Ave.	Rogers Ave.	5500	Stonington Ave.	5500	RESURF -In-house	\$60,000	Completed	100%	R. Branch		8	41	0.5		2	
19	Franklin St. W.	Allendale St.	3700	Wildwood Pkwy.	4000	RESURF -In-house	\$80,000	Sch. Oct.	0%	R. Branch		8	41	0.7		3	
19	Fernpark Ave.	Rogers Ave.	5500	Powder Mill La.	5600	RESURF -In-house	\$85,000	Completed	100%	R. Branch		8	41	0.7		2	
19	Sequoia Ave.	Callaway Ave.	3700	Garrison Blvd.	3800	RESURF -In-house	\$90,000	Sch. Oct.	0%	R. Branch		6	41	0.8		2	
19	Keystone Ave.	Druid Park Dr.	3600	Girard Ave.	3600	RESURF -In-house	\$15,000	Sch. Nov	0%	R. Branch		7	40	0.1		2	
19	Parkdale Ave.	Druid Park Dr.	3600	Girard Ave.	3600	RESURF -In-house	\$15,000	Sch. Nov	0%	R. Branch		7	40	0.1		2	
19	Lemmon St.	Mount St.	1700	Fulton Ave.	1700	RESURF -In-house	\$20,000	Sch. Nov	0%	R. Branch		9	44	0.1		3	
19	Massachusetts Ave. evenside	Hilton St.	3200	3209 Massachusetts	3200	RESURF -In-house	\$20,000	Sch. Nov	0%	R. Branch		9	44	0.1		3	
19	Patapsco St.	Cross St.	1100	West St.	1100	RESURF -In-house	\$14,865	Completed	100%	R. Branch		11	46	0.1		4	
19	Madeira St. N.	Monument St.	700	Madison St.	700	RESURF -In-house	\$20,000	Sch. Nov	0%	R. Branch		13	45	0.1		4	UTILITY WORK
19	Berry St.	Chestnut Ave.	700	Keswick Ave.	700	RESURF -In-house	\$25,000	Sch. Nov	0%	R. Branch		14	40	0.2		1	
19	Wilke Ave.	Belair Rd.	4100	4101 Wilke Ave.	4100	RESURF -In-house	\$35,000	Sch. Nov	0%	R. Branch		3	45	0.3		1	
19	4th Ave.	Northbridge Ave.	3700	Southport Ave.	3800	RESURF -In-house	\$40,000	Sch. Nov	0%	R. Branch		10	46	0.3		3	
19	Orchard Ave	5th St.	4000	6th St.	4000	RESURF -In-house	\$40,000	Sch. Nov	0%	R. Branch		10	46	0.3		3	
19	Riverside Ave.	Gittings St.	1400	Fort Ave.	1400	RESURF -In-house	\$40,000	Sch. Nov	0%	R. Branch		11	46	0.3		4	UTILITY WORK
19	Newland Rd.	Southway	3500	Suffolk Rd.	3500	RESURF -In-house	\$40,000	Sch. Nov	0%	R. Branch		14	43	0.3		1	
19	Suffolk Rd.	Southway	300	336 Suffolk Rd.	300	RESURF -In-house	\$40,000	Sch. Nov	0%	R. Branch		14	43	0.3		1	
19	Pennsylvania Ave. s/b	MLK Blvd	700	Franklin St.	800	RESURF -In-house	\$45,000	Sch. Nov	0%	R. Branch		11	40	0.3		3	
19	Highland Ave.	4111 Highland Ave.	4000	6th St.	4100	RESURF -In-house	\$60,000	Sch. Nov	0%	R. Branch		10	46	0.5		3	
19	Girard Ave.	41st St.	2000	Malden Ave.	2100	RESURF -In-house	\$65,000	Sch. Nov	0%	R. Branch		7	40	0.5		2	
19	Gorsuch Ave.	Gorsuch St. Dead End	600	Loch Raven Rd.	1000	RESURF -In-house	\$125,000	Sch. Nov	0%	R. Branch		14	43	1.4		1	
19	Park Ave.	Howard St.	1100	Lafayette Ave.	1300	RESURF -InHouse	\$150,000	Sch. Nov	0%	R. Branch		11	44	1.0		3	

Completed Locations
 2018 Sites Under Construction
 2019 Sites Under Constructed
 Location on Hold