



Department of Transportation

ORANGE CONE LIST - TEC/Maintenance Resurfacing

Calendar Year 2024



Total Lane Miles Completed 2024 - TEC	6.3	Total Lane Miles Completed 2024 - Maintenance	4.0
Total Cost of Construction 2024 - TEC	\$18,249,000	Total Cost of Construction 2024 - Maintenance	\$2,411,782
Total Lane Miles Under Construction in 2024 - TEC	55.8	Total Lane Miles Under Construction in 2024 - Maintenance	15.9

Goals	Progress LM Complete	% LM Complete
Total Lane Miles Completed 2024 - TEC	6.3	11%
Total Lane Miles Completed 2024 - Maintenance	4.0	25%

Key

- 2024 Completed Locations
- 2024 Sites Under Construction
- 2024 Planned Construction
- Location on Hold

Updated: Sept 9 2024

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
22	TEC	Harford Road	Northern Parkway	6700	City Line	7600	REHAB - LOC	\$1,151,000	Completed	100%	01/30/24	3	45	4.2	TR22010	1	
22	TEC	Milford Ave	Liberty Heights Ave	3600	Post Road	3600	REHAB - LOC	\$428,000	Under Construction	60%		5	41	0.4	TR22011	2	
23	TEC	E 25th Street	Kirk Ave	800	Harford Rd	1300	REHAB - LOC	\$650,000	Under Construction	90%		12 & 14	43A & 45	1.9	TR23009	1	
23	TEC	St Dunstons Rd	N Charles St	100	Purlington Way	200	REHAB - LOC	\$270,000	Completed	100%	04/11/24	4	41	0.8	TR23009	1	
23	TEC	Greenspring Ave	Coldspring Ln	4200	Druid Park Dr	3500	REHAB - LOC	\$900,000	Under Construction	90%		6 & 7	40 & 41	3.4	TR23010	2	
23	TEC	Dukeland St	Wilmarco Ave	1100	Wilkens Ave	1000	REHAB - LOC	\$400,000	Completed	100%	04/26/24	9 & 10	40	1.3	TR23011	3	
23	TEC	Georgetown Rd	Caton Ave	3200	Desoto Rd	2700	REHAB - LOC	\$600,000	Under Construction	15%		10	40	1.8	TR23011	3	
23	TEC	Boston St	Kenwood Ave	2700	Leakin St	2300	REHAB - LOC	\$1,100,000	Under Construction	90%		1	46	2.9	TR23012	4	
24	TEC	Hamilton Ave	Newholme Ave	4800	The City Line	5100	REHAB - LOC	\$785,000	Planned	0%		2	45	2.4	TR24011	1	
24	TEC	Old Harford Rd	Northern Pkwy	6600	Harford Rd	6000	REHAB - LOC	\$470,000	Planned	0%		3	45	1.5	TR24011	1	
24	TEC	Frankford Ave	Walther Ave	3600	Corse Ave	3900	REHAB - LOC	\$620,000	Planned	0%		2	45	1.9	TR24011	1	
24	TEC	Chelsey Ave.	Harford Rd	3000	Moyer Ave.	3200	REHAB - LOC	\$355,000	Planned	0%		3	45	1.1	TR24011	1	
24	TEC	Argonne Dr.	Alameda	900	Greenmount Ave.	700-500	REHAB - LOC	\$765,000	Planned	0%		14	43	2.3	TR24011	1	
24	TEC	W Rogers Ave	Park Heights	3600	Reistertown Rd	4000	REHAB - LOC	\$535,000	Planned	0%		5	41	1.6	TR24012	2	
24	TEC	N Loudon Ave	Fairview Ave	4300	W Forest Park Ave	4300	REHAB - LOC	\$155,000	Planned	0%		8	41	0.5	TR24012	2	
24	TEC	Ash St	Union Ave	3600	36th St	3600	REHAB - LOC	\$130,000	Planned	0%		7	40	0.4	TR24012	2	
24	TEC	Seven Mile Ln	Park Heights Ave	3600	The City Line	3800	REHAB - LOC	\$355,000	Planned	0%		5	41	1.1	TR24012	2	
24	TEC	Clipper Rd	Union Ave	3500	Druid Park Dr	3500	REHAB - LOC	\$100,000	Planned	0%		7	40	0.3	TR24012	2	
24	TEC	Garrison Blvd	Gwynns Falls Pkwy	2200	Clifton Ave	2100	REHAB - LOC	\$400,000	Planned	0%		7	41	1.2	TR24012	2	
24	TEC	Warwick Ave	North Ave	1900	Gwynns Falls Pkwy	2300	REHAB - LOC	\$575,000	Planned	0%		7	40	1.8	TR24012	2	
24	TEC	Granada Ave	Liberty Heights Ave	3400	Wabash Ave	4900	REHAB - LOC	\$705,000	Planned	0%		6	41	2.2	TR24012	2	
24	TEC	Woodington Rd	Connecticut Ave	100	Frederick Ave	200	REHAB - LOC	\$150,000	Planned	0%		8	41	0.5	TR24013	3	
24	TEC	Fayette St	Greene St	Unit	MLK Blvd	500	REHAB - LOC	\$265,000	Planned	0%		11	40	0.8	TR24013	3	
24	TEC	Greene St	Baltimore St	Unit	Pratt St	100	REHAB - LOC	\$310,000	Planned	0%		11	40	1.0	TR24013	3	

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
24	TEC	Druid Hill Ave	North Ave	2200	MLK Jr. Blvd	900	REHAB - LOC	\$1,300,000	Planned	0%		11	40	4.0	TR24013	3	
24	TEC	W Lafayette St	Eutaw Pl	400	Fremont Ave	700	REHAB - LOC	\$695,000	Planned	0%		11	40	2.1	TR24013	3	
24	TEC	Fulton Ave	Wilkins Ave	400	Pratt St	200	REHAB - LOC	\$215,000	Planned	0%		9	40	0.7	TR24013	3	
24	TEC	Russell St	Bush St	1700	Worcester St	1500	REHAB - LOC	\$565,000	Planned	0%		11	40	1.7	TR24013	3	
24	TEC	Broadway	Fayette St	Unit	Baltimore St	100	REHAB - LOC	\$330,000	Planned	0%		12, 13	46	1.0	TR24014	4	
24	TEC	Church St	County Line	1000	Curtis Ave.	1600	REHAB - LOC	\$700,000	Planned	0%		10	46	2.2	TR24014	4	
24	TEC	Force St.	Frankford Ave.	5400	Denview Way	5600	REHAB - LOC	\$325,000	Planned	0%		2	45	0.9	TR24014	4	
24	TEC	N Milton St	E North Ave	1800	E Chase St	1100	REHAB - LOC	\$825,000	Planned	0%		13	45	2.5	TR24014	4	
24	TEC	Lombard St	Linwood Ave	2900	Ellwood Ave	3000	REHAB - LOC	\$200,000	Planned	0%		1	46	0.6	TR24014	4	
24	TEC	Ashland Ave	Wolfe St	1900	Bradford St	2300	REHAB - LOC	\$480,000	Planned	0%		13	45	1.5	TR24014	4	
24	TEC	5th St	Highland Ave	4000	Pataspasco Ave	3600	REHAB - LOC	\$440,000	Planned	0%		10	46	1.4	TR24014	4	
24	MAINTENANCE	S. Oldham St.	Fleet St.	600	Fait Ave.	700	RESURF - IN-HOUSE	\$108,500	Planned	0%		1	46	0.70		1	
24	MAINTENANCE	Fait Ave.	Oldham St.	4800	Quail St.	4900	RESURF - IN-HOUSE	\$39,000	Planned	0%		1	46	0.26		1	
24	MAINTENANCE	Danville Ave.	Joplin St.	6300	Pumphery St.	6300	RESURF - IN-HOUSE	\$22,500	Planned	0%		1	46	0.15		1	
24	MAINTENANCE	Imla St.	Bank St.	400	Eastern Ave.	400	RESURF - IN-HOUSE	\$38,672	Completed	100%	08/03/24	2	45	0.29		1	
24	MAINTENANCE	Bank St.	Gusryan St.	6300	Imla St.	6400	RESURF - IN-HOUSE	\$45,386	Completed	100%	08/05/24	2	45	0.28		1	
24	MAINTENANCE	Rueckert Ave. / Biddison Ln.	Pembroke Ave.	3700	Remmell Ave.	3700	RESURF - IN-HOUSE	\$42,919	Completed	100%	08/06/24	2	45	0.28		1	
24	MAINTENANCE	Richard Ave.	Christopher Ave.	6100	Royston Ave.	6100	RESURF - IN-HOUSE	\$15,500	Planned	0%		3	45	0.10		1	
24	MAINTENANCE	Charlton Ave	E Cold Spring Ln	4700	Southern Ave.	4700	RESURF - IN-HOUSE	\$43,400	Planned	0%		3	43A	0.28		1	
24	MAINTENANCE	Hampnett Ave.	List Ave.	4700	Southern Ave.	4700	RESURF - IN-HOUSE	\$29,450	Planned	0%		3	45	0.19		1	
24	MAINTENANCE	Maplehill Rd.	Belvedere Ave.	5700	Edgepark Rd.	5700	RESURF - IN-HOUSE	\$66,650	Planned	0%		4	45	0.43		1	
24	MAINTENANCE	Northwood Dr.	The Alameda	5500	E Belvedere Ave.	5600	RESURF - IN-HOUSE	\$128,650	Planned	0%		4	43A	0.83		1	
24	MAINTENANCE	Midwood Ave.	Woodbourne Ave.	5400	Upnor Rd.	5600	RESURF - IN-HOUSE	\$102,300	Planned	0%		4	43A	0.66		1	
24	MAINTENANCE	Shelburne Rd	Seven Mile Ln	3400	Park Heights Ave	3500	RESURF - IN-HOUSE	\$93,681	Completed	100%	08/27/24	5	41	0.50		1	
24	MAINTENANCE	Wallis Ave	Shelburne Rd	7300	Charlesworth Rd	7300	RESURF - IN-HOUSE	\$32,926	Completed	100%	08/28/24	5	41	0.17		1	
24	MAINTENANCE	Charlesworth Rd	Wallis Ave	3500	Park Heights Ave	3500	RESURF - IN-HOUSE	\$30,478	Completed	100%	08/29/24	5	41	0.18		1	
24	MAINTENANCE	Dorithan Rd.	Hilton St.	3300	Edgewood Rd	3300	RESURF - IN-HOUSE	\$96,100	Planned	0%		6	40	0.62		2	
24	MAINTENANCE	Fernhill Ave	Ayrdale Ave	3800	White Oak Ave	3800	RESURF - IN-HOUSE	\$40,300	Planned	0%		6	41	0.26		2	
24	MAINTENANCE	Cedardale Rd	Sequoia Ave	3800	Dolfield Ave	3800	RESURF - IN-HOUSE	\$44,950	Planned	0%		6	40	0.29		2	
24	MAINTENANCE	W. Old Coldspring Ln.	Grandview Ave.	1400	Falls Bridge Dr.	1600	RESURF - IN-HOUSE	\$92,381	Completed	100%	08/16/24	7	41	0.59		2	
24	MAINTENANCE	Sequoia Ave	Ellamont Rd.	3100	Wabash Ave.	3100	RESURF - IN-HOUSE	\$56,918	Completed	100%	08/20/24	7	40	0.40		2	
24	MAINTENANCE	Dorithan Rd.	Hilton St.	3200	Wabash Ave.	3200	RESURF - IN-HOUSE	\$61,727	Completed	100%	08/22/24	7	40	0.31		2	
24	MAINTENANCE	Bosworth Ave.	Fernpark Ave.	5200	Wayne Ave.	5200	RESURF - IN-HOUSE	\$26,350	Planned	0%		8	41	0.17		2	
24	MAINTENANCE	Wakefield Rd./Wynham Rd.	Lawina Rd	4400	Fairview Rd.	2900	RESURF - IN-HOUSE	\$80,444	Completed	100%	05/03/24	8	41	1.00		2	
24	MAINTENANCE	N. Chapel Gate Ln.	Old Orchard Rd.	400	N. Rock Glen Rd.	300	RESURF - IN-HOUSE	\$88,350	Planned	0%		8	41	0.57		2	
24	MAINTENANCE	Kirby Ln.	Lauretta Ave.	500	Edmondson Ave.	500	RESURF - IN-HOUSE	\$10,850	Planned	0%		9	41	0.07		3	
24	MAINTENANCE	Millington Ave.	Frederick Ave.	300	Lehman St.	300	RESURF - IN-HOUSE	\$20,150	Planned	0%		9	40	0.13		3	
24	MAINTENANCE	Ashton St.	Bentalou St.	2200	Catherine St.	2200	RESURF - IN-HOUSE	\$49,600	Planned	0%		9	40	0.32		3	
24	MAINTENANCE	S Poppleton	McHenry St	300	Washington Blvd	400	RESURF - IN-HOUSE	\$66,650	Planned	0%		10	40	0.43		3	

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
24	MAINTENANCE	Olmstead St	Fairhaven Ave	1500	Pennington Ave	1500	RESURF - IN-HOUSE	\$32,550	Planned	0%		10	46	0.21		3	
24	MAINTENANCE	Duane Ave.	6th St.	4100	5th St.	4100	RESURF - IN-HOUSE	\$49,600	Planned	0%		10	46	0.32		3	
24	MAINTENANCE	Etting St.	Lanvale St.	1200	Dolphin St.	1200	RESURF - IN-HOUSE	\$35,650	Planned	0%		11	40	0.23		3	
24	MAINTENANCE	W. Preston St.	Pennsylvania ave.	500	Druid Hill Ave.	500	RESURF - IN-HOUSE	\$88,350	Planned	0%		11	40	0.57		3	
24	MAINTENANCE	Bolton St	W Lafayette Ave	1400	McMechen St	1500	RESURF - IN-HOUSE	\$72,850	Planned	0%		11	40	0.47		3	
24	MAINTENANCE	N Durham St	North Ave	1800	Federal St	1600	RESURF - IN-HOUSE	\$62,000	Planned	0%		12	45	0.40		4	
24	MAINTENANCE	Regester St	E Lafayette St	1700	Federal St	1600	RESURF - IN-HOUSE	\$46,500	Planned	0%		12	40	0.30		4	
24	MAINTENANCE	E. Lanvale St.	N. Caroline St.	1500	N. Bond St.	1500	RESURF - IN-HOUSE	\$38,750	Planned	0%		12	45	0.25		4	
24	MAINTENANCE	N. Streeper St.	Orleans St.	400	Ashland Ave.	800	RESURF - IN-HOUSE	\$117,800	Planned	0%		13	45	0.76		4	
24	MAINTENANCE	Moyer St.	N. Duncan St.	2100	N. Chester St.	2100	RESURF - IN-HOUSE	\$10,850	Planned	0%		13	45	0.07		4	
24	MAINTENANCE	McElderry St.	Montford Ave.	2300	Washington St.	2000	RESURF - IN-HOUSE	\$165,850	Planned	0%		13	45	1.07		4	
24	MAINTENANCE	Fenwick Ave.	E 32nd St.	3200	E 33rd St.	3300	RESURF - IN-HOUSE	\$38,750	Planned	0%		14	45 & 43A	0.25		1	
24	MAINTENANCE	E. 30th St.	N. Charles St.	1	St. Paul St.	100	RESURF - IN-HOUSE	\$38,750	Planned	0%		14	43A	0.25		1	
24	MAINTENANCE	Boone St.	27th St.	2600	Dead End	2600	RESURF - IN-HOUSE	\$38,750	Planned	0%		14	43A	0.25		1	