




Department of Transportation

ORANGE CONE LIST - TEC/Maintenance Resurfacing

Calendar Year 2021



Total Lane Miles Completed 2021 - TEC	0.0	Total Lane Miles Completed 2021 - Maintenance	0.0
Total Cost of Construction 2021 - TEC	\$7,889,000	Total Cost of Construction 2021 - Maintenance	\$1,960,001
Total Lane Miles under Construction 2021 - TEC	26.5	Total Lane Miles under Construction 2021 - Maintenance	15.4

Goals	Progress LM Complete	% LM Complete
Total Lane Miles completed 2021 - TEC	0.0	0%
Total Lane Miles completed 2021 - Maintenance	1.5	10%

Key

- 2021 Completed Locations
- 2021 Sites Under Construction
- 2021 Planned Construction
- Location on Hold

Updated: 6/29/2021

<i>FY</i>	<i>Division</i>	<i>Project Name</i>	<i>From</i>	<i>Blk #</i>	<i>To</i>	<i>Blk #</i>	<i>Type</i>	<i>Con Est</i>	<i>Status</i>	<i>Percentage of Location Work Complete</i>	<i>Completion Date</i>	<i>CD</i>	<i>LD</i>	<i>Lane Miles</i>	<i>Contract No.</i>	<i>Sector</i>	<i>Remarks</i>
21	TEC	E Belvedere Ave	Bradhurst Rd	900	Clearspring Rd	700	REHAB - LOC	\$427,000	Planned	0%		4	43	1.3	TR-21011	1	
21	TEC	Cedonia Ave	Hazelwood Ave	5800	Belair Rd	6400	REHAB - LOC	\$594,000	Planned	0%		2	45	2.0	TR-21011	1	
21	TEC	Loch Raven Blvd	Northern Pkwy	5400	Woodbourne Ave	6100	REHAB - LOC	\$974,000	Planned	0%		2 & 4	43	3.5	TR-21011	1	
21	TEC	Belvieu Ave	Hillsdale Rd	4300	Post Rd	4500	REHAB - LOC	\$320,000	Planned	0%		5	41	1.1	TR-21012	2	
21	TEC	Groveland Ave	Hillsdale Rd	4300	N Rogers Ave	4500	REHAB - LOC	\$320,000	Planned	0%		5	41	1.1	TR-21012	2	
21	TEC	Liberty Hights Ave	Druid Park Dr	3000	N Dukeland St	2900	REHAB - LOC	\$440,000	Planned	0%		7	40	1.5	TR-21012	2	
21	TEC	W University Pkwy	39th St	100	N Charles St	300	REHAB - LOC	\$889,000	Planned	0%		14	43	3.0	TR-21012	2	
21	TEC	Chesapeake Ave	S Hanover St	100	9th St	1100	REHAB - LOC	\$750,000	Planned	0%		10	46	2.6	TR-21013	3	
21	TEC	Reedbird Ave	Potee St	100	Cherryland Rd	900	REHAB - LOC	\$470,000	Planned	0%		10	46	1.6	TR-21013	3	
21	TEC	Round Rd	Cherry Hill Rd	2600	Joseph Ave	2300	REHAB - LOC	\$250,000	Planned	0%		10	46	0.8	TR-21013	3	
21	TEC	Uplands Pkwy	Edmondson Ave	500	Pen Lucy Rd	200	REHAB - LOC	\$525,000	Planned	0%		8	41	1.8	TR-21013	3	
21	TEC	Boston St	S Haven St	3300	S Clinton St	3800	REHAB - LOC	\$680,000	Planned	0%		1	46	2.2	TR-21014	4	
21	TEC	Madison St	Broadway	1100	Ensor Rd	1700	REHAB - LOC	\$610,000	Planned	0%		12	45	2.0	TR-21014	4	
21	TEC	W Moravia Rd	I-95	6000	I-895	7000	REHAB - LOC	\$640,000	Planned	0%		2	45 & 46	2.1	TR-21014	4	
21	Maintenance	Danville Ave	Dundalk Ave	6700	County Line	6729	RESURF -In-house	\$40,000	Completed	100%	05/14/21	1	46	0.3		4	
21	Maintenance	Muth Ave	N Forest Park	5200	End	5303	RESURF -In-house	\$20,000	Completed	100%	05/18/21	8	41	0.1		2	
21	Maintenance	N Carey St	W Mulberry St	300	W Saratoga St	300	RESURF -In-house	\$40,000	Planned	0%	October	9	40	0.3		3	
21	Maintenance	Arunah Ave	Monroe St	1800	Kirby St	1800	RESURF -In-house	\$20,000	Planned	0%	July	9	44	0.1		3	
21	Maintenance	Springwood Ave	Belair Rd	4200	Maruth Ave	4200	RESURF -In-house	\$30,000	Planned	0%	August	2	45	0.2		1	
21	Maintenance	Saint Thomas Ave	Grenton Ave	4100	End	4100	RESURF -In-house	\$40,000	Planned	0%	November	3	45	0.3		1	
21	Maintenance	Garrett Ave	Montpelier St	2500	Exeter Hall Ave	2600	RESURF -In-house	\$50,000	Planned	0%	August	14	43	0.4		1	

<i>FY</i>	<i>Division</i>	<i>Project Name</i>	<i>From</i>	<i>Blk #</i>	<i>To</i>	<i>Blk #</i>	<i>Type</i>	<i>Con Est</i>	<i>Status</i>	<i>Percentage of Location Work Complete</i>	<i>Completion Date</i>	<i>CD</i>	<i>LD</i>	<i>Lane Miles</i>	<i>Contract No.</i>	<i>Sector</i>	<i>Remarks</i>
21	Maintenance	Hartwait St	Malvern St	6600	Dundalk Ave	6600	RESURF -In-house	\$30,000	Planned	0%	September	1	46	0.2		4	Utility Work
21	Maintenance	Kirby Ln	Edmondson Ave	600	Arunah Ave	600	RESURF -In-house	\$20,000	Planned	0%	July	9	44	0.1		3	
21	Maintenance	N Monastery Ave	W Caton Ave	0	Saint Joseph St	75	RESURF -In-house	\$50,000	Planned	0%	August	8	41	0.4		3	
21	Maintenance	Parkwood Ave	Anthony Ave	4200	Belair Rd	4400	RESURF -In-house	\$60,000	Planned	0%	August	2	45	0.5		1	
21	Maintenance	Eierman Ave	Belair Rd	3900	End	4100	RESURF -In-house	\$40,000	Planned	0%	August	3	45	0.3		1	
21	Maintenance	Whiteford Ave	Winston Ave	5100	Notre Dame Ln	5100	RESURF -In-house	\$30,000	Planned	0%	October	4	43	0.2		1	
21	Maintenance	W Englewood Rd	Falls Rd Ter	15	Edgevale Rd	0	RESURF -In-house	\$40,000	Planned	0%	October	6	41	0.3		2	
21	Maintenance	Virginia Ave	6th St	4500	Church St	4700	RESURF -In-house	\$100,000	Planned	0%	September	10	46	0.9		3	
21	Maintenance	Saint Benedict St	Bloomfield Ave	3300	Primson Ave	3300	RESURF -In-house	\$30,000	Planned	0%		10	40	0.2		3	Utility Work
21	Maintenance	Whittier Ave	Reisterstown Rd	2200	Woodbrook Ave	2200	RESURF -In-house	\$50,000	Planned	0%	November	7	40	0.4		2	
21	Maintenance	Norfolk Ave	Forest Glen Rd	4700	End	4720	RESURF -In-house	\$60,000	Planned	0%	November	8	41	0.5		2	
21	Maintenance	Saint Georges Ave	E 43rd St	4400	E Cold Spring Ln	4400	RESURF -In-house	\$50,000	Planned	0%	August	4	43	0.4		1	
21	Maintenance	E Oliver St	N Broadway	1700	Rutland Ave	1700	RESURF -In-house	\$30,000	Planned	0%	September	12	45	0.2		1	
21	Maintenance	E Oliver St	Rutland Ave	1800	N Wolfe St	1800	RESURF -In-house	\$30,000	Planned	0%	September	12	45	0.2		1	
21	Maintenance	Brehms Ln	Parkside Dr	4100	Shamrock Ave	4100	RESURF -In-house	\$30,000	Planned	0%	November	13	45	0.2		1	
21	Maintenance	E Fairmount Ave	Highland Ave	3400	Conkling St	3500	RESURF -In-house	\$50,000	Completed	100%	06/17/21	1	46	0.4		4	
21	Maintenance	Parkmont Ave	Maruth Ave	4300	Belair Rd	4200	RESURF -In-house	\$40,000	Planned	0%	July	2	45	0.3		1	
21	Maintenance	Morello Rd	Echodale Ave	5300	Hamilton Ave	5400	RESURF -In-house	\$60,000	Planned	0%	July	3	43 & 45	0.4		1	
21	Maintenance	Old York Rd	E 39th St	3900	Wyanoke Ave	3900	RESURF -In-house	\$40,000	Planned	0%	September	4	43	0.3		1	
21	Maintenance	Manhattan Ave	Stuart Ave	2500	Woodcrest Ave	2700	RESURF -In-house	\$30,000	Planned	0%	October	5	41	0.2		2	
21	Maintenance	Seven Mile Ln	Reisterstown Rd	3600	Park Heights Ave	4000	RESURF -In-house	\$260,000	Planned	0%		5	41	2.5		2	Utility Work
21	Maintenance	Edgevale Rd	Club Rd	100	Elmwood Rd	200	RESURF -In-house	\$150,000	Planned	0%	November	6	41	1.2		2	
21	Maintenance	Classen Ave	Reisterstown Rd	2700	Park Heights Ave	2700	RESURF -In-house	\$30,000	Planned	0%	November	6	40	0.2		2	
21	Maintenance	Bloom St	Division St	500	Druid Hill Ave	500	RESURF -In-house	\$40,000	Planned	0%	November	7	40 & 44	0.3		3	
21	Maintenance	Anoka Ave	Towanda Ave	2300	Reisterstown Rd	2300	RESURF -In-house	\$40,000	Planned	0%	October	7	40	0.3		2	
21	Maintenance	Primson Ave	Saint Benedict St	800	Wilkens Ave	800	RESURF -In-house	\$20,000	Planned	0%	October	10	40	0.1		3	
21	Maintenance	Light St	Wells St	1900	Winder St	1900	RESURF -In-house	\$80,000	Planned	0%	July	11	46	0.7		4	
21	Maintenance	Grindall St	Riverside Ave	200	William St	200	RESURF -In-house	\$20,000	Completed	100%	06/30/21	11	46	0.1		2	
21	Maintenance	Leadenhall St	Henrietta St	800	Montgomery St	800	RESURF -In-house	\$40,000	Completed	100%	06/29/21	11	46	0.3		3	
21	Maintenance	N Rutland Ave	E North Ave	1800	E Lafayette Ave	1800	RESURF -In-house	\$40,000	Completed	100%	06/14/21	12	45	0.3		4	
21	Maintenance	Ashland Ave	N Chester St	2100	N Patterson Park	2200	RESURF -In-house	\$30,000	Planned	0%		13	45	0.2		4	Utility Work
21	Maintenance	N Madeira St	Madison St	800	Ashland Ave	800	RESURF -In-house	\$20,000	Planned	0%		13	45	0.1		4	Utility Work
21	Maintenance	E 32nd St	The Alameda	1600	Hillen Rd	1800	RESURF -In-house	\$80,000	Planned	0%	November	14	43	0.7		1	