



Department of Transportation

ORANGE CONE LIST - TEC/Maintenance Resurfacing

Calendar Year 2022



Total Lane Miles Completed 2022 - TEC	24.5	Total Lane Miles Completed 2022 - Maintenance	17.7
Total Cost of Construction 2022 - TEC	\$15,564,000	Total Cost of Construction 2022 - Maintenance	\$2,195,500
Total Lane Miles under Construction 2022 - TEC	52.3	Total Lane Miles under Construction 2022 - Maintenance	18.1

Goals	Progress LM Complete	% LM Complete
Total Lane Miles completed 2022 - TEC	24.5	47%
Total Lane Miles completed 2022 - Maintenance	17.7	98%

Key

- 2022 Completed Locations
- 2022 Sites Under Construction
- 2022 Planned Construction
- Location on Hold

Updated: November 10 2022

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
21	TEC	E Belvedere Ave	Bradhurst Rd	900	Clearspring Rd	700	REHAB - LOC	\$427,000	Complete	100%		4	43	1.3	TR21011	1	
21	TEC	Cedonia Ave	Hazelwood Ave	5800	Belair Rd	6400	REHAB - LOC	\$594,000	Complete	100%		2	45	2.0	TR21011	1	
21	TEC	Loch Raven Blvd	Northern Pkwy	5400	Woodbourne Ave	6100	REHAB - LOC	\$974,000	Complete	100%		2 & 4	43	3.5	TR21011	1	
21	TEC	Belvieu Ave	Hillsdale Rd	4300	Post Rd	4500	REHAB - LOC	\$320,000	Complete	100%		5	41	1.1	TR21012	2	
21	TEC	Groveland Ave	Hillsdale Rd	4300	N Rogers Ave	4500	REHAB - LOC	\$320,000	Complete	100%		5	41	1.1	TR21012	2	
21	TEC	Liberty Hights Ave	Druid Park Dr	3000	N Dukeland St	2900	REHAB - LOC	\$440,000	Complete	100%		7	40	1.5	TR21012	2	
21	TEC	W University Pkwy	39th St	100	N Charles St	300	REHAB - LOC	\$889,000	Complete	100%		14	43	3.0	TR21012	2	
21	TEC	Chesapeake Ave	S Hanover St	100	9th St	1100	REHAB - LOC	\$750,000	Complete	100%		10	46	2.6	TR21013	3	
21	TEC	Reedbird Ave	Pottee St	100	Cherryland Rd	900	REHAB - LOC	\$470,000	Complete	100%		10	46	1.6	TR21013	3	
21	TEC	Round Rd	Cherry Hill Rd	2600	Joseph Ave	2300	REHAB - LOC	\$250,000	Complete	100%		10	46	0.8	TR21013	3	
21	TEC	Uplands Pkwy	Edmondson Ave	500	Pen Lucy Rd	200	REHAB - LOC	\$525,000	Complete	100%		8	41	1.8	TR21013	3	
21	TEC	Boston St	S Haven St	3300	S Clinton St	3800	REHAB - LOC	\$680,000	Complete	100%		1	46	2.2	TR21014	4	
21	TEC	Madison St	Broadway	1100	Ensor Rd	1700	REHAB - LOC	\$610,000	Complete	100%		12	45	2.0	TR21014	4	
21	TEC	W Moravia Rd	I-95	6000	I-895	7000	REHAB - LOC	\$640,000	Under Construction	95%		2	45 & 46	2.1	TR21014	4	
22	TEC	Harford Road	Northern Parkway	6700	City Line	7600	REHAB - LOC	\$1,300,000	Planned	0%		3	45	4.2	TR22010	1	
22	TEC	St Lo Drive	Harford Rd	2800	Sinclair Lane	2100	REHAB - LOC	\$800,000	Planned	0%		14	45	2.5	TR22010	1	
22	TEC	Windsor Mill Road	Wheatley Dr	4800	Monticello Rd	4100	REHAB - LOC	\$730,000	Planned	0%		6 & 8	41	2.4	TR22011	2	
22	TEC	Gwynns Falls Pkwy	Longwood St	3000	Garrison Blvd	3400	REHAB - LOC	\$750,000	Planned	0%		7	40 & 41	2.5	TR22011	2	
22	TEC	Milford Ave	Liberty Heights Ave	3600	Haddon Ave	3600	REHAB - LOC	\$110,000	Planned	0%		5	41	0.4	TR22011	2	
22	TEC	Madison Ave	Dolphin St	1200	McMechen St	1500	REHAB - LOC	\$370,000	Planned	0%		11	40	1.2	TR22012	3	
22	TEC	Preston St	McCulloh St	400	Eutaw St	400	REHAB - LOC	\$155,000	Planned	0%		11	40	0.5	TR22012	3	
22	TEC	Warwick Ave	Edmondson Ave	400	Lexington St	200	REHAB - LOC	\$300,000	Planned	0%		9	40	1.3	TR22012	3	
22	TEC	9th St	Chesapeake Ave.	3400	Patapsco Ave	3500	REHAB - LOC	\$270,000	Planned	0%		10	46	0.9	TR22012	3	

CY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
22	TEC	Hanover St	Hanover Bridge	2800	Waterview Ave	2800	REHAB - LOC	\$275,000	Planned	0%		10	46	0.9	TR22012	3	
22	TEC	W Lexington St	Schroeder St	1000	Carey St	1200	REHAB - LOC	\$315,000	Planned	0%		9	40	1.0	TR22012	3	
22	TEC	Brooklyn Ave	8th St	3700	Audrey Ave	3900	REHAB - LOC	\$300,000	Planned	0%		10	46	1.0	TR22012	3	
22	TEC	Boston St	S Clinton St	3200	Kenwood Ave	2800	REHAB - LOC	\$840,000	Planned	0%		1	46	3.0	TR22013	4	
22	TEC	Preston St	Milton Ave	2400	Broadway	1700	REHAB - LOC	\$700,000	Planned	0%		12 & 13	45	2.5	TR22013	4	
22	TEC	Patterson Park Ave	Biddle St	1100	Madison St	800	REHAB - LOC	\$460,000	Planned	0%		13	45	1.5	TR22013	4	
22	MAINTENANCE	Hartwait St	Joplin Ave	6400	Malvern Ave	6500	RESURF -IN-HOUSE	\$62,500	Complete	100%	05/10/22	1	46	0.5		4	
22	MAINTENANCE	S. Potomac St	O'Donnell St.	1100	Boston St.	1200	RESURF -IN-HOUSE	\$66,250	Complete	100%	05/21/22	1	46	0.5		4	
22	MAINTENANCE	Colgate Ave.	Chesapeake Ave.	6500	Central Ave.	6500	RESURF -IN-HOUSE	\$53,750	Complete	100%	05/17/22	1	46	0.4		4	
22	MAINTENANCE	Mannasota Ave.	Furley Ave.	4700	Woodlea Ave.	4900	RESURF -IN-HOUSE	\$62,500	Completed	100%	08/03/22	2	45	0.5		2	
22	MAINTENANCE	S. Grundy St.	Gough St.	300	Bank St.	300	RESURF -IN-HOUSE	\$22,500	Complete	100%	05/22/22	2	46	0.2		4	
22	MAINTENANCE	Bank St.	S. Conkling St.	3700	Eaton St.	3700	RESURF -IN-HOUSE	\$50,000	Complete	100%	05/25/22	2	46	0.4		4	
22	MAINTENANCE	Bertram Ave.	Royston Ave.	6000	Glenmore Ave.	6000	RESURF -IN-HOUSE	\$52,500	Complete	100%	06/02/22	3	45	0.3		1	
22	MAINTENANCE	Harris Ave.	Cottman Ave.	4100	Belair Rd.	4100	RESURF -IN-HOUSE	\$33,750	Complete	100%	05/25/22	3	45	0.3		1	
22	MAINTENANCE	Arabia Ave.	Southern Ave.	4800	Alisa Ave.	4800	RESURF -IN-HOUSE	\$42,500	Complete	100%	06/10/22	3	45	0.3		1	
22	MAINTENANCE	Montebello Terrance	E Cold Spring Ln.	2500	College Ave.	2400	RESURF -IN-HOUSE	\$42,500	Complete	100%	06/11/22	3	43A	0.3		1	
22	MAINTENANCE	Craig Ave.	Beaumont Ave.	5100	Winston Ave.	5100	RESURF -IN-HOUSE	\$100,000	Complete	100%	06/13/22	4	43A	0.8		1	
22	MAINTENANCE	Orkney Ave.	York Rd.	500	E. Belvedere Ave.	700	RESURF -IN-HOUSE	\$66,250	Complete	100%	06/17/22	4	43A	0.5		1	
22	MAINTENANCE	Croydon Rd.	E. Northern Pkwy.	100	St. Albans Way	100	RESURF -IN-HOUSE	\$125,000	Complete	100%	05/14/22	4	41	1.0		1	
22	MAINTENANCE	Labyrinth Rd.	Fallstaff Rd	3200	City Line	3200	RESURF -IN-HOUSE	\$18,750	Complete	100%	06/24/22	5	41	0.2		2	
22	MAINTENANCE	Manhattan Ave.	Woodcrest Ave.	2900	Winner Ave.	3100	RESURF -IN-HOUSE	\$120,00	Complete	100%	06/28/22	5	41	1.0		2	
22	MAINTENANCE	Crest Heights Ave.	Reistertown Rd.	4100	Fallstaff Rd.	4100	RESURF -IN-HOUSE	\$52,500	Complete	100%	06/30/22	5	41	0.4		2	
22	MAINTENANCE	Pall Mall Rd.	Oswego Ave.	4100	Loyola Northway	4200	RESURF -IN-HOUSE	\$100,000	Complete	100%	07/27/22	6	40	0.8		2	
22	MAINTENANCE	Roland View Ave.	Loyola Southway	4100	Loyola Southway	4200	RESURF -IN-HOUSE	\$75,000	Completed	100%	07/12/22	6	40	0.6		2	
22	MAINTENANCE	Loyola Northway	Pall Mall Rd	2500	Roland Veiv Ave	2500	RESURF -IN-HOUSE	\$42,500	Completed	100%	07/27/22	6	40	0.3		2	
22	MAINTENANCE	Loyola Southway	Roland Veiv Ave.	2500	Pall Mall Rd.	2500	RESURF -IN-HOUSE	\$42,500	Completed	100%	07/23/22	6	40	0.3		2	
22	MAINTENANCE	Blythewood Rd.	N. Charles St.	0	Wyndhurst Ave.	100	RESURF -IN-HOUSE	\$98,750	Completed	100%	07/22/22	6	41	0.8		2	
22	MAINTENANCE	Clifton Ave.	Fulton St.	1800	Payson St.	1900	RESURF -IN-HOUSE	\$91,250	Completed	100%	08/01/22	7	40	0.7		2	
22	MAINTENANCE	Elsa Terr.	W. 41st St.	4100	W. 42nd St.	4100	RESURF -IN-HOUSE	\$52,500	On Hold	0%	On Hold	7	40	0.4		2	Utility Conflict - DPW Water
###	MAINTENANCE	Salem St.	Retreat St.	2500	Kensett St.	2500	RESURF -IN-HOUSE	\$35,000	Completed	100%	08/05/22	7	40	0.3		2	
22	MAINTENANCE	Lindley Rd.	N. Augusta Ave.	4100	N. Woodington Ave.	4100	RESURF -IN-HOUSE	\$17,500	Completed	100%	08/06/22	8	41	0.1		3	
22	MAINTENANCE	Coleherne Rd.	Swann Ave	4600	Glen Allen Dr.	4600	RESURF -IN-HOUSE	\$51,250	Completed	100%	08/09/22	8	41	0.3		3	
22	MAINTENANCE	W. Lexington St.	N. Culver St.	3300	N. Monastery Ave.	3300	RESURF -IN-HOUSE	\$33,000	Completed	100%	08/11/22	8	41	0.2		3	
22	MAINTENANCE	Ashburton St.	Riggs Ave.	1100	Winchester St.	1100	RESURF -IN-HOUSE	\$28,750	Completed	100%	08/10/22	9	40	0.2		3	
22	MAINTENANCE	Calverton Heights Ave.	Wheeler Ave.	2300	Bentalou St.	2300	RESURF -IN-HOUSE	\$31,250	Completed	100%	08/12/22	9	40	0.3		3	
22	MAINTENANCE	N. Rosedale St.	Littleton Rd.	1000	Mosher St.	1000	RESURF -IN-HOUSE	\$32,000	Completed	100%	08/12/22	9	40	0.3		3	
22	MAINTENANCE	Morrell Park Ave.	Washington Blvd.	1800	Dead End	1900	RESURF -IN-HOUSE	\$65,000	Completed	100%	08/16/22	10	40	0.5		3	
22	MAINTENANCE	Strickland St.	Wellesley St.	3100	S. Caton Ave.	3200	RESURF -IN-HOUSE	\$65,000	Complete	100%	06/06/22	10	40	0.4		3	
22	MAINTENANCE	Strickland St.	S. Caton Ave	3300	Dead End	3300	RESURF -IN-HOUSE	\$45,000	Complete	100%	06/06/22	10	41	0.3		3	

<i>CY</i>	<i>Division</i>	<i>Project Name</i>	<i>From</i>	<i>Blk #</i>	<i>To</i>	<i>Blk #</i>	<i>Type</i>	<i>Con Est</i>	<i>Status</i>	<i>Percentage of Location Work Complete</i>	<i>Completion Date</i>	<i>CD</i>	<i>LD</i>	<i>Lane Miles</i>	<i>Contract No.</i>	<i>Sector</i>	<i>Remarks</i>
22	MAINTENANCE	Harvey St.	Webster St.	700	Boyle St.	700	RESURF -IN-HOUSE	\$45,000	Completed	100%	08/18/22	11	46	0.3		2	
22	MAINTENANCE	Bolton St.	Laurens St.	1800	Robert St.	1800	RESURF -IN-HOUSE	\$37,500	Completed	100%	08/19/22	11	40	0.3		3	
22	MAINTENANCE	Argyle Ave.	Lafayette Ave.	1400	Mosher St.	1400	RESURF -IN-HOUSE	\$37,500	Completed	100%	08/23/22	11	40	0.3		3	
22	MAINTENANCE	Mura St.	Homewood Ave.	700	Greenmount Ave.	700	RESURF -IN-HOUSE	\$18,750	Completed	100%	08/24/22	12	45	0.2		4	
22	MAINTENANCE	Oliver St.	N. Wolfe St.	1900	N. Washington St.	1900	RESURF -IN-HOUSE	\$16,250	Completed	100%	08/30/22	12	45	0.1		4	
22	MAINTENANCE	Cecil Ave.	22nd St.	2200	Curtain Ave.	2200	RESURF -IN-HOUSE	\$70,000	Completed	100%	08/29/22	12	43A & 45	0.6		1	
22	MAINTENANCE	Clarence Ave.	Erdman	3200	Clifton Park Terr.	3200	RESURF -IN-HOUSE	\$18,750	Completed	100%	08/31/22	13	45	0.2		1	
22	MAINTENANCE	N. Ellwood Ave.	Orleans St.	300	McElderry St.	500	RESURF -IN-HOUSE	\$66,250	Completed	100%	09/02/22	13	45	0.5		4	
22	MAINTENANCE	Kenhill Ave.	Oliver St.	1400	Hoffman St.	1400	RESURF -IN-HOUSE	\$25,000	Completed	100%	09/07/22	13	45	0.2		1	
22	MAINTENANCE	Venable Ave.	Frisby St.	700	Ellerslie St.	800	RESURF -IN-HOUSE	\$33,000	Completed	100%	09/09/22	14	45	0.4		1	
22	MAINTENANCE	E. 31st St.	St. Paul St.	100	Calvert St.	100	RESURF -IN-HOUSE	\$25,000	Completed	100%	09/13/22	14	43A	0.2		1	
22	MAINTENANCE	Old York Rd.	E. 37th St.	3700	E. 38th St.	3700	RESURF -IN-HOUSE	\$45,000	Completed	100%	09/14/22	14	43A	0.4		1	