Department of Transportation

ORANGE CONE LIST - TEC/Maintenance Resurfacing

Calendar Year 2021

Total Lane Miles Completed 2021 - **TEC**	**0.0**	Total Lane Miles Completed 2021 - **Maintenance**	**9.8**
Total Cost of Construction 2021 - **TEC**	**$7,889,000**	Total Cost of Construction 2021 - **Maintenance**	**$2,030,001**
Total Lane Miles under Construction 2021 - **TEC**	**26.5**	Total Lane Miles under Construction 2021 - **Maintenance**	**15.8**

Goals		Progress LM Complete	% LM Complete
Total Lane Miles completed 2021 - **TEC**		0.0	0%
Total Lane Miles completed 2021 - **Maintenance**		9.8	62%

Key

- **2021 Completed Locations**
- **2021 Sites Under Construction**
- **2021 Planned Construction**
- **Location on Hold**

Updated: Oct 31 2021

FY	*Division*	*Project Name*	*From*	*Blk #*	*To*	*Blk #*	*Type*	*Con Est*	*Status*	*Percentage of Location Work Complete*	*Completion Date*	*CD*	*LD*	*Lane Miles*	*Contract No.*	*Sector*	*Remarks*
21	TEC	E Belvedere Ave	Bradhurst Rd	900	Clearspring Rd	700	REHAB - LOC	$427,000	Planned	0%		4	43	1.3	TR-21011	1	
21	TEC	Cedonia Ave	Hazelwood Ave	5800	Belair Rd	6400	REHAB - LOC	$594,000	Planned	90%		2	45	2.0	TR-21011	1	
21	TEC	Loch Raven Blvd	Northern Pkwy	5400	Woodbourne Ave	6100	REHAB - LOC	$974,000	Planned	0%		2 & 4	43	3.5	TR-21011	1	
21	TEC	Belvieu Ave	Hillsdale Rd	4300	Post Rd	4500	REHAB - LOC	$320,000	Planned	0%		5	41	1.1	TR-21012	2	
21	TEC	Groveland Ave	Hillsdale Rd	4300	N Rogers Ave	4500	REHAB - LOC	$320,000	Planned	0%		5	41	1.1	TR-21012	2	
21	TEC	Liberty Hights Ave	Druid Park Dr	3000	N Dukeland St	2900	REHAB - LOC	$440,000	Planned	0%		7	40	1.5	TR-21012	2	
21	TEC	W University Pkwy	39th St	100	N Charles St	300	REHAB - LOC	$889,000	Planned	0%		14	43	3.0	TR-21012	2	
21	TEC	Chesapeake Ave	S Hanover St	100	9th St	1100	REHAB - LOC	$750,000	Planned	90%		10	46	2.6	TR-21013	3	
21	TEC	Reedbird Ave	Potee St	100	Cherryland Rd	900	REHAB - LOC	$470,000	Planned	0%		10	46	1.6	TR-21013	3	
21	TEC	Round Rd	Cherry Hill Rd	2600	Joseph Ave	2300	REHAB - LOC	$250,000	Planned	0%		10	46	0.8	TR-21013	3	
21	TEC	Uplands Pkwy	Edmondson Ave	500	Pen Lucy Rd	200	REHAB - LOC	$525,000	Planned	95%		8	41	1.8	TR-21013	3	
21	TEC	Boston St	S Haven St	3300	S Clinton St	3800	REHAB - LOC	$680,000	Planned	0%		1	46	2.2	TR-21014	4	
21	TEC	Madison St	Broadway	1100	Ensor Rd	1700	REHAB - LOC	$610,000	Planned	23%		12	45	2.0	TR-21014	4	
21	TEC	W Moravia Rd	I-95	6000	I-895	7000	REHAB - LOC	$640,000	Planned	0%		2	45 & 46	2.1	TR-21014	4	
21	Maintenance	Danville Ave	Dundalk Ave	6700	County Line	6729	RESURF -In-house	$40,000	Completed	100%	05/14/21	1	46	0.3		4	
21	Maintenance	Muth Ave	N Forest Park	5200	End	5303	RESURF -In-house	$20,000	Completed	100%	05/18/21	8	41	0.1		2	
21	Maintenance	N Carey St	W Mulberry St	300	W Saratoga St	300	RESURF -In-house	$40,000	Planned	0%	November	9	40	0.3		3	
21	Maintenance	Arunah Ave	Monroe St	1800	Kirby St	1800	RESURF -In-house	$20,000	Completed	100%	07/27/21	9	44	0.1		3	
21	Maintenance	Springwood Ave	Belair Rd	4200	Maruth Ave	4200	RESURF -In-house	$30,000	Completed	100%	09/01/21	2	45	0.2		1	
21	Maintenance	Saint Thomas Ave	Grenton Ave	4100	End	4100	RESURF -In-house	$40,000	Completed	100%	09/13/21	3	45	0.3		1	
21	Maintenance	Garrett Ave	Montpelier St	2500	Exeter Hall Ave	2600	RESURF -In-house	$50,000	Planned	0%	November	14	43	0.4		1	

FY	Division	Project Name	From	Blk #	To	Blk #	Type	Con Est	Status	Percentage of Location Work Complete	Completion Date	CD	LD	Lane Miles	Contract No.	Sector	Remarks
21	Maintenance	Hartwait St	Malvern St	6600	Dundalk Ave	6600	RESURF -In-house	$30,000	Completed	100%	09/18/21	1	46	0.2		4	
21	Maintenance	Kirby Ln	Edmondson Ave	600	Arunah Ave	600	RESURF -In-house	$20,000	Completed	100%	07/27/21	9	44	0.1		3	
21	Maintenance	N Monastery Ave	W Caton Ave	0	Saint Joseph St	75	RESURF -In-house	$50,000	Completed	100%	09/11/21	8	41	0.4		3	
21	Maintenance	Parkwood Ave	Anthony Ave	4200	Belair Rd	4400	RESURF -In-house	$60,000	Completed	100%	08/23/21	2	45	0.5		1	
21	Maintenance	Eierman Ave	Belair Rd	3900	End	4100	RESURF -In-house	$40,000	Completed	100%	08/21/21	3	45	0.3		1	
21	Maintenance	Whiteford Ave	Winston Ave	5100	Notre Dame Ln	5100	RESURF -In-house	$30,000	Planned	0%	November	4	43	0.2		1	
21	Maintenance	W Englewood Rd	Falls Rd Ter	15	Edgevale Rd	0	RESURF -In-house	$40,000	Planned	0%	November	6	41	0.3		2	
21	Maintenance	Virginia Ave	6th St	4500	Church St	4700	RESURF -In-house	$100,000	Completed	100%	10/04/21	10	46	0.9		3	
21	Maintenance	Saint Benedict St	Bloomfield Ave	3300	Primson Ave	3300	RESURF -In-house	$30,000	Planned	0%		10	40	0.2		3	Utility Work
21	Maintenance	Whittier Ave	Reisterstown Rd	2200	Woodbrook Ave	2200	RESURF -In-house	$50,000	Planned	0%	November	7	40	0.4		2	
21	Maintenance	Norfolk Ave	Forest Glen Rd	4700	End	4720	RESURF -In-house	$60,000	Planned	0%	November	8	41	0.5		2	
21	Maintenance	Saint Georges Ave	E 43rd St	4400	E Cold Spring Ln	4400	RESURF -In-house	$50,000	Completed	100%	08/12/21	4	43	0.4		1	
21	Maintenance	E Oliver St	N Broadway	1700	Rutland Ave	1700	RESURF -In-house	$30,000	Planned	0%	November	12	45	0.2		1	
21	Maintenance	E Oliver St	Rutland Ave	1800	N Wolfe St	1800	RESURF -In-house	$30,000	Planned	0%	November	12	45	0.2		1	
21	Maintenance	Brehms Ln	Parkside Dr	4100	Shamrock Ave	4100	RESURF -In-house	$30,000	Planned	0%	November	13	45	0.2		1	
21	Maintenance	E Fairmount Ave	Highland Ave	3400	Conkling St	3500	RESURF -In-house	$50,000	Completed	100%	06/17/21	1	46	0.4		4	
21	Maintenance	Parkmont Ave	Maruth Ave	4300	Belair Rd	4200	RESURF -In-house	$40,000	Completed	100%	07/14/21	2	45	0.3		1	
21	Maintenance	Morello Rd	Echodale Ave	5300	Hamilton Ave	5400	RESURF -In-house	$60,000	Completed	100%	07/21/21	3	43 & 45	0.4		1	
21	Maintenance	Old York Rd	E 39th St	3900	Wyanoke Ave	3900	RESURF -In-house	$40,000	Completed	100%	09/02/21	4	43	0.3		1	
21	Maintenance	Manhattan Ave	Stuart Ave	2500	Pimlico Rd.	2900	RESURF -In-house	$100,000	Completed	100%	10/27/21	5	41	0.6		2	
21	Maintenance	Seven Mile Ln	Reisterstown Rd	3600	Park Heights Ave	4000	RESURF -In-house	$260,000	Planned	0%		5	41	2.5		2	Utility Work
21	Maintenance	Edgevale Rd	Club Rd	100	Elmwood Rd	200	RESURF -In-house	$150,000	Completed	100%	09/29/21	6	41	1.2		2	
21	Maintenance	Classen Ave	Reisterstown Rd	2700	Park Heights Ave	2700	RESURF -In-house	$30,000	Planned	0%	November	6	40	0.2		2	
21	Maintenance	Bloom St	Division St	500	Druid Hill Ave	500	RESURF -In-house	$40,000	Completed	100%	08/13/21	7	40 & 44	0.3		3	
21	Maintenance	Anoka Ave	Towanda Ave	2300	Reisterstown Rd	2300	RESURF -In-house	$40,000	Completed	100%	08/17/21	7	40	0.3		2	
21	Maintenance	Primson Ave	Saint Benedict St	800	Wilkens Ave	800	RESURF -In-house	$20,000	Completed	100%	08/25/21	10	40	0.1		3	
21	Maintenance	Light St	Wells St	1900	Winder St	1900	RESURF -In-house	$80,000	Completed	100%	07/14/21	11	46	0.7		4	
21	Maintenance	Grindall St	Riverside Ave	200	William St	200	RESURF -In-house	$20,000	Completed	100%	06/30/21	11	46	0.1		2	
21	Maintenance	Leadenhall St	Henrietta St	800	Montgomery St	800	RESURF -In-house	$40,000	Completed	100%	06/29/21	11	46	0.3		3	
21	Maintenance	N Rutland Ave	E North Ave	1800	E Layfette Ave	1800	RESURF -In-house	$40,000	Completed	100%	06/14/21	12	45	0.3		4	
21	Maintenance	Ashland Ave	N Chester St	2100	N Patterson Park	2200	RESURF -In-house	$30,000	Planned	0%		13	45	0.2		4	Utility Work
21	Maintenance	N Madeira St	Madison St	800	Ashland Ave	800	RESURF -In-house	$20,000	Planned	0%		13	45	0.1		4	Utility Work
21	Maintenance	E 32nd St	The Alameda	1600	Hillen Rd	1800	RESURF -In-house	$80,000	Completed	100%	08/02/21	14	43	0.7		1	